


**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**

ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಆರ್. ಪ್ರಸನ್ನ ಕುಮಾರ್ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)  
 ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 517  
 ಉತ್ತರ ದಿನಾಂಕ : 23.07.2019.

ಕ್ರ.ಸ	ಪ್ರಶ್ನೆ	ಉತ್ತರ																																						
ಅ)	ಇದುವರೆಗೂ ಶಿವಮೊಗ್ಗ ಹಾಗೂ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆ ಹೊನ್ನಾಳಿ ಮತ್ತು ಚನ್ನಗಿರಿ ತಾಲ್ಲೂಕುಗಳಲ್ಲಿ ಮಂಜೂರು ಆಗಿರುವ ಶುದ್ಧ ಕುಡಿಯುವ ನೀರಿನ ಘಟಕಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು; ಕಾರ್ಯಾರಂಭ ಮಾಡಿರುವ ಘಟಕಗಳ ಸಂಖ್ಯೆ ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ ಘಟಕಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು; ಹಾಗೂ ಸದರಿ ಘಟಕಗಳಿಗೆ ಬಿಡುಗಡೆಯಾಗಿರುವ ಮತ್ತು ವಿರ್ಚಾದ ಹಾಗೂ ಬಾಕಿ ಇರುವ ಅನುದಾನವೆಷ್ಟು; (ತಾಲ್ಲೂಕುವಾರು, ಗ್ರಾಮ ಪಂಚಾಯತಿವಾರು, ಗ್ರಾಮವಾರು ಪ್ರತಿ ಘಟಕದ ವಿವರ ನೀಡುವುದು)	<p>ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆ ಹಾಗೂ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ಹೊನ್ನಾಳಿ ಮತ್ತು ಚನ್ನಗಿರಿ ತಾಲ್ಲೂಕುಗಳಲ್ಲಿ ಮಂಜೂರಾಗಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿರುವ ಶುದ್ಧ ಕುಡಿಯುವ ನೀರಿನ ಘಟಕಗಳ ವಿವರ ಈ ಕೆಳಕಂಡಂತೆ ಇರುತ್ತದೆ.</p> <p align="right">(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)</p> <table border="1"> <tr> <th>ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆ</th><th>ಮಂಜೂರಾದ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ</th><th>ಕಾರ್ಯಾರಂಭ ಮಾಡಿರುವ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ</th><th>ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ ಘಟಕಗಳ ಸಂಖ್ಯೆ</th><th>ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ</th><th>ವಿರ್ಚಾದ ಅನುದಾನ</th><th>ಬಾಕಿ ಇರುವ ಅನುದಾನ</th></tr> <tr> <td></td><td>331</td><td>241</td><td>63</td><td>2562.53</td><td>2099.55</td><td>462.98</td></tr> </table> <p>ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯ ಉಳಿದ 27 ಕಾಮಗಾರಿಗಳು ಟೆಂಡರ್ ಹಂತದಲ್ಲಿದೆ.</p> <p align="right">(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)</p> <table border="1"> <tr> <th>ಜಿಲ್ಲೆ</th><th>ತಾಲ್ಲೂಕು</th><th>ಮಂಜೂರಾದ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ</th><th>ಕಾರ್ಯಾರಂಭ ಮಾಡಿರುವ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ</th><th>ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ ಘಟಕಗಳ ಸಂಖ್ಯೆ</th><th>ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ</th><th>ವಿರ್ಚಾದ ಅನುದಾನ</th><th>ಬಾಕಿ ಇರುವ ಅನುದಾನ</th></tr> <tr> <td>ದಾವಣಗೆರೆ</td><td>1. ಹೊನ್ನಾಳಿ</td><td>167</td><td>166</td><td>1</td><td>1023.51</td><td>1013.92</td><td>9.59</td></tr> <tr> <td></td><td>2. ಚನ್ನಗಿರಿ</td><td>227</td><td>220</td><td>7</td><td>770.59</td><td>703.61</td><td>66.98</td></tr> </table> <p>ತಾಲ್ಲೂಕುವಾರು, ಗ್ರಾಮ ಪಂಚಾಯತಿವಾರು, ಗ್ರಾಮವಾರು ಪ್ರತಿ ಘಟಕದ ವಿವರಗಳನ್ನು ಪ್ರತ್ಯೇಕವಾಗಿ ಅನುಬಂಧ-1 (ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆ) &amp; ಅನುಬಂಧ-2 (ದಾವಣಗೆರೆ ಜಿಲ್ಲೆ) ರಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.</p>	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆ	ಮಂಜೂರಾದ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯಾರಂಭ ಮಾಡಿರುವ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ	ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ ಘಟಕಗಳ ಸಂಖ್ಯೆ	ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ	ವಿರ್ಚಾದ ಅನುದಾನ	ಬಾಕಿ ಇರುವ ಅನುದಾನ		331	241	63	2562.53	2099.55	462.98	ಜಿಲ್ಲೆ	ತಾಲ್ಲೂಕು	ಮಂಜೂರಾದ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯಾರಂಭ ಮಾಡಿರುವ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ	ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ ಘಟಕಗಳ ಸಂಖ್ಯೆ	ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ	ವಿರ್ಚಾದ ಅನುದಾನ	ಬಾಕಿ ಇರುವ ಅನುದಾನ	ದಾವಣಗೆರೆ	1. ಹೊನ್ನಾಳಿ	167	166	1	1023.51	1013.92	9.59		2. ಚನ್ನಗಿರಿ	227	220	7	770.59	703.61	66.98
ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆ	ಮಂಜೂರಾದ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯಾರಂಭ ಮಾಡಿರುವ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ	ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ ಘಟಕಗಳ ಸಂಖ್ಯೆ	ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ	ವಿರ್ಚಾದ ಅನುದಾನ	ಬಾಕಿ ಇರುವ ಅನುದಾನ																																		
	331	241	63	2562.53	2099.55	462.98																																		
ಜಿಲ್ಲೆ	ತಾಲ್ಲೂಕು	ಮಂಜೂರಾದ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ	ಕಾರ್ಯಾರಂಭ ಮಾಡಿರುವ ಒಟ್ಟು ಘಟಕಗಳ ಸಂಖ್ಯೆ	ನಿರ್ಮಾಣ ಹಂತದಲ್ಲಿರುವ ಘಟಕಗಳ ಸಂಖ್ಯೆ	ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನ	ವಿರ್ಚಾದ ಅನುದಾನ	ಬಾಕಿ ಇರುವ ಅನುದಾನ																																	
ದಾವಣಗೆರೆ	1. ಹೊನ್ನಾಳಿ	167	166	1	1023.51	1013.92	9.59																																	
	2. ಚನ್ನಗಿರಿ	227	220	7	770.59	703.61	66.98																																	
ಆ)	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯ ಗ್ರಾಮೀಣ ಪ್ರದೇಶದಲ್ಲಿ ಶುದ್ಧ ಕುಡಿಯುವ ನೀರಿನ ಘಟಕ ಯೋಜನೆಯಲ್ಲಿ ಎಷ್ಟು ಘಟಕಗಳನ್ನು ಮಂಜೂರು ಮಾಡಲಾಗಿದೆ; (ತಾಲ್ಲೂಕುವಾರು ವಿವರ ನೀಡುವುದು)	<p>ಕೈಡಲ್, ಕೋಅಪರೇಟಿವ್ ಹಾಗೂ ಗ್ರಾಮೀಣ ಕುಡಿಯುವ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ಇಲಾಖೆ ಸೇರಿ ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆ ಗ್ರಾಮೀಣ ಪ್ರದೇಶದಲ್ಲಿ ಒಟ್ಟು 331 ಘಟಕಗಳು ಮಂಜೂರಾಗಿರುತ್ತವೆ. ತಾಲ್ಲೂಕುವಾರು ವಿವರ ಪ್ರತ್ಯೇಕವಾಗಿ ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಿದೆ.</p>																																						

ಇ)	ಇದುವರೆಗೂ ಎಷ್ಟು ಘಟಕಗಳನ್ನು ಸ್ಥಾಪಿಸಲಾಗಿದೆ; ಈ ಘಟಕಗಳಿಗೆ ಬಿಡುಗಡೆಯಾದ ಹಣವೆಷ್ಟು;	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯಲ್ಲಿ ಇದುವರೆಗೂ 241 ಘಟಕಗಳನ್ನು ಸ್ಥಾಪಿಸಲಾಗಿದೆ. ಈ ಘಟಕಗಳಿಗೆ ರೂ.2562.53ಲಕ್ಷಗಳನ್ನು ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿರುತ್ತದೆ.
ಈ)	ಇನ್ನುಳಿದ ಘಟಕಗಳ ಸ್ಥಾಪನೆಗೆ ಹಣ ಬಿಡುಗಡೆ ಮಾಡಲಾಗಿದೆಯೇ; ಈ ಘಟಕಗಳನ್ನು ಸ್ಥಾಪಿಸಲು ಬೇಕಾಗುವ ಕಾಲಾವಧಿ ಏನು;	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ 63 ಘಟಕಗಳನ್ನು ಸ್ಥಾಪಿಸಲು 2 ತಿಂಗಳುಗಳ ಕಾಲಾವಕಾಶ ಬೇಕಾಗಿರುತ್ತದೆ. ಈ ಘಟಕಗಳಿಗೆ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯನುಸಾರ ಹಣ ಬಿಡುಗಡೆ ಮಾಡಲಾಗುವುದು.
ಉ)	ಈಗಾಗಲೇ ನಿರ್ಮಿಸಿರುವ ಶುದ್ಧ ಕುಡಿಯುವ ನೀರಿನ ಘಟಕಗಳಲ್ಲಿ ದುರಸ್ತಿಗೆ ಎಷ್ಟು ಘಟಕಗಳು ಬಂದಿರುತ್ತವೆ; ಸಂಪೂರ್ಣ ಹಾಳಾಗಿರುವ ಘಟಕಗಳ ಸಂಖ್ಯೆ ಎಷ್ಟು; ದುರಸ್ತಿಗೆ ಕ್ರಮ ಕೈಗೊಳ್ಳಲು ಪ್ರತ್ಯೇಕ ಜಿಲ್ಲಾವಾರು ಘಟಕಗಳನ್ನು ರಚಿಸಲಾಗಿದೆಯೇ?	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆಯಲ್ಲಿ ಈಗಾಗಲೇ ನಿರ್ಮಿಸಿರುವ ಶುದ್ಧ ಕುಡಿಯುವ ನೀರಿನ ಘಟಕಗಳ ದುರಸ್ತಿಯನ್ನು ಸ್ಥಾಪಿಸಲ್ಪಟ್ಟ ಸಂಸ್ಥೆಯವರೇ 5 ವರ್ಷಗಳ ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಮಾಡಬೇಕಾಗಿರುವುದರಿಂದ, ದುರಸ್ತಿ ಅಥವಾ ಹಾಳಾದಲ್ಲಿ ಸಂಬಂಧಪಟ್ಟ ಸಂಸ್ಥೆಯವರು ಕ್ರಮ ಕೈಗೊಳ್ಳುತ್ತಿದ್ದು, ಎಲ್ಲಾ ಘಟಕಗಳು ಕಾರ್ಯನಿರ್ವಹಿಸುತ್ತಿವೆ.

ಸಂ:ಗ್ರಾಕುನೀ&ನೈಇ 122 ಗ್ರಾನೀಸ(3)2019



(ಕೃಷ್ಣ ಬೈರೇಗೌಡ)

ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಮತ್ತು ಪಂಚಾಯತ್ ರಾಜ್ ಸಚಿವರು

# ಅನುಬಂಧ-1

## Talukwise, Gram Panchayathwise & Habitationwise Status Report of Water Purification Plants

Sl.no	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Remarks
1	2	3	4	5	6	7	8
1	SHIMOGA	Shivamogga	Bidare	Honnave	2017-2018	KRIDL	
2	SHIMOGA	Shivamogga	Mallapura	Rattehalli-Bhovi Colony	2017-2018	KRIDL	
3	SHIMOGA	Shivamogga	Hadonahalli	Holemadike Chiluru	2017-2018	KRIDL	
4	SHIMOGA	Shivamogga	Harnahalli	Harnahalli	2017-2018	KRIDL	
5	SHIMOGA	Shivamogga	Kunchenahalli	Beeranakere	2017-2018	KRIDL	
6	SHIMOGA	Shivamogga	Mappura	Mallapura	2017-2018	KRIDL	
7	SHIMOGA	Shivamogga	Konagavalli	Muduvala	2017-2018	KRIDL	
8	SHIMOGA	Shivamogga	Gajanuru	Gajanuru	2017-2018	KRIDL	
9	SHIMOGA	Shivamogga	Abbalagere	Chennamambapura	2017-2018	KRIDL	
10	SHIMOGA	Shivamogga	Umblebylu	Umblebylu	2017-2018	KRIDL	
11	SHIMOGA	Shivamogga		Hunasodu	2017-2018	KRIDL	
12	SHIMOGA	Shivamogga	Nidige	Nidige	2017-2018	KRIDL	
13	SHIMOGA	Shivamogga	Hasudi	Hasudi	2017-2018	KRIDL	
14	SHIMOGA	Shivamogga	Hasudi	HasudiFarm	2017-2018	KRIDL	
15	SHIMOGA	Shivamogga	Koteganguru	Devakatikoppa	2017-2018	KRIDL	
16	SHIMOGA	Shivamogga	Haramaghatta	Haramaghatta	2017-2018	KRIDL	
17	SHIMOGA	Shivamogga	Muddinakoppa	Muddinakoppa	2017-2018	KRIDL	
18	SHIMOGA	Shivamogga	Agasavalli	Agasavalli	2017-2018	KRIDL	
19	SHIMOGA	Shivamogga	Ayanuru	Ayanuru	2017-2018	KRIDL	
20	SHIMOGA	Shivamogga	Choradi	Choradi	2017-2018	KRIDL	
21	SHIMOGA	Shivamogga	Gajanuru	Gajanurur	2017-2018	KRIDL	
22	SHIMOGA	Shivamogga	Haramaghatta	Haramaghatta	2017-2018	KRIDL	
23	SHIMOGA	Shivamogga	Harnahalli	Harnahalli	2017-2018	KRIDL	
24	SHIMOGA	Shivamogga	Holaluru	Holaluru	2017-2018	KRIDL	
25	SHIMOGA	Shivamogga	KO Halli	KO Halli	2017-2018	KRIDL	
26	SHIMOGA	Shivamogga	Nidige	Machenahalli	2017-2018	KRIDL	
27	SHIMOGA	Shivamogga	Matturu	Mandenakoppa	2017-2018	KRIDL	

28	SHIMOGA	Shivamogga	Matturu	Matturu	2017-2018	KRIDL	
29	SHIMOGA	Shivamogga	Nidige	Nidige	2017-2018	KRIDL	
30	SHIMOGA	Shivamogga	Santekaduru	Santekaduru	2017-2018	KRIDL	
31	SHIMOGA	Shivamogga	Kudli	Kudli	2017-2018	KRIDL	
32	SHIMOGA	Shivamogga	Kumsi	Kumsi	2017-2018	KRIDL	
33	SHIMOGA	Shivamogga	ABBALAGERE	ABBALAGERE	2015-2016	Dept. Tender	completed & running
34	SHIMOGA	Shivamogga	BIDARE	BIDARE	2015-2016	Dept. Tender	completed & running
35	SHIMOGA	Shivamogga	HADONAHALLI	MADAKECHELUR	2015-2016	Dept. Tender	completed & running
36	SHIMOGA	Shivamogga	HOLEBENAVALLI	Holebenavalli	2015-2016	Dept. Tender	completed & running
37	SHIMOGA	Shivamogga	KADEKAL	KADEKAL	2015-2016	Dept. Tender	completed & running
38	SHIMOGA	Shivamogga	KOMMANALU	KOMNAL	2015-2016	Dept. Tender	completed & running
39	SHIMOGA	Shivamogga	KORALAHALLI	KORALAHALLI	2015-2016	Dept. Tender	completed & running
40	SHIMOGA	Shivamogga	KOTEGANGURU	KOTEGANGURU	2015-2016	Dept. Tender	completed & running
41	SHIMOGA	Shivamogga	KOTEGANGURU	SHIRAMAPURA	2015-2016	Dept. Tender	completed & running
42	SHIMOGA	Shivamogga	KUDLI	Bhadrapura	2015-2016	Dept. Tender	completed & running
43	SHIMOGA	Shivamogga	KUNCHENAHALLI	KUNCHENAHALLI	2015-2016	Dept. Tender	completed & running
44	SHIMOGA	Shivamogga	MANDAGATTA	MANDAGATTA	2015-2016	Dept. Tender	completed & running
45	SHIMOGA	Shivamogga	PILLANGERE	PILLANGERE	2015-2016	Dept. Tender	completed & running
46	SHIMOGA	Shivamogga	RAMANAGARA	RAMANAGARA	2015-2016	Dept. Tender	completed & running
47	SHIMOGA	Shivamogga	SHETTIHALLI	SHETTIHALLI	2015-2016	Dept. Tender	completed & running
48	SHIMOGA	Shivamogga	SUGUR	HOLEHATTI	2015-2016	Dept. Tender	completed & running
49	SHIMOGA	Shivamogga	AGASAVALLI	RAMENAKOPPA	2015-2016	Dept. Tender	completed & running
50	SHIMOGA	Shivamogga	B.BEERANAHALLI	HOLEBELAGALU	2015-2016	Dept. Tender	completed & running
51	SHIMOGA	Shivamogga	B.BEERANAHALLI	Harobenavalli	2015-2016	Dept. Tender	completed & running
52	SHIMOGA	Shivamogga	HADONAHALLI	Hadonahalli	2015-2016	Dept. Tender	completed & running
53	SHIMOGA	Shivamogga	KOMMANALU	ALADAHALLI	2015-2016	Dept. Tender	completed & running
54	SHIMOGA	Shivamogga	KOMMANALU	BANNIKERE	2015-2016	Dept. Tender	completed & running
55	SHIMOGA	Shivamogga	KOMMANALU	Bikkonahalli	2015-2016	Dept. Tender	completed & running
56	SHIMOGA	Shivamogga	KONAGAVALLI	KONAGAVALLI	2015-2016	Dept. Tender	completed & running
57	SHIMOGA	Shivamogga	MELINAHANASWADI	MELINAHANASWADI	2015-2016	Dept. Tender	completed & running
58	SHIMOGA	Shivamogga	PURDAL	MALESHANKARA	2015-2016	Dept. Tender	completed & running
59	SHIMOGA	Shivamogga	SUGUR	KYATINKOPPA	2015-2016	Dept. Tender	completed & running
60	SHIMOGA	Shivamogga	THAMADIHALLI	TAVAREKOPPA	2015-2016	Dept. Tender	completed & running
61	SHIMOGA	Shivamogga	KOTEGANGURU	Gejjenehalli	2015-2016	Dept. Tender	Dropped
62	SHIMOGA	Shivamogga	Haramagattha	Sutthukote	2017-2018	Dept. Tender	completed & running
63	SHIMOGA	Shivamogga	Haramagattha	Sominakoppa	2017-2018	Dept. Tender	Filter membrari problem

64	SHIMOGA	Shivamogga	B.BEERANAHALLI				
65	SHIMOGA	Shivamogga	KONAGAVALLI	Tyajuvalli	2015-2016	Co opr	
66	SHIMOGA	Shivamogga	MATTURU	Siddarahalli	2015-2016	Co opr	
67	SHIMOGA	Shivamogga	MELINAHANASWADI	Holehanasavadi	2015-2016	Co opr	
68	SHIMOGA	Shivamogga	PURDAL	Puradal	2015-2016	Co opr	
69	SHIMOGA	Shivamogga	SUGUR	Sugur	2015-2016	Co opr	
70	SHIMOGA	Shivamogga	UMBLEBYLU	Umblebylu	2015-2016	Co opr	
71	SHIMOGA	Bhadravathi	Yemmehatti	Mudalavittalapura	2015-2016	KRIDL	
72	SHIMOGA	Bhadravathi	Tadasa	Hathikatte	2015-2016	KRIDL	
73	SHIMOGA	Bhadravathi	Mavinakere	Masarahalli	2015-2016	KRIDL	
74	SHIMOGA	Bhadravathi	Aralikoppa	Aralikoppa	2015-2016	KRIDL	
75	SHIMOGA	Bhadravathi	Attigunda	Basalikatte	2015-2016	KRIDL	
76	SHIMOGA	Bhadravathi	Maidolalu	Mallapura	2015-2016	KRIDL	
77	SHIMOGA	Bhadravathi	Agaradahalli	Agaradahalli	2017-2018	KRIDL	
78	SHIMOGA	Bhadravathi	Anaveri	Anaveri	2017-2018	KRIDL	
79	SHIMOGA	Bhadravathi	Antharagange	Antharagange	2017-2018	KRIDL	
80	SHIMOGA	Bhadravathi	Aratolalu	Aratolalu	2017-2018	KRIDL	
81	SHIMOGA	Bhadravathi	Aralihalli	Aralihalli	2017-2018	KRIDL	
82	SHIMOGA	Bhadravathi	Arabilachi	Arabilachi	2017-2018	KRIDL	
83	SHIMOGA	Bhadravathi	Donabghhatta	Donabghhatta	2017-2018	KRIDL	
84	SHIMOGA	Bhadravathi	Holehonnuru	Holehonnuru	2017-2018	KRIDL	
85	SHIMOGA	Bhadravathi	Kambadal Hosuru	Hunasekatte	2017-2018	KRIDL	
86	SHIMOGA	Bhadravathi	Holehonnuru	Koppa	2017-2018	KRIDL	
87	SHIMOGA	Bhadravathi	Kudligere	Kudligere	2017-2018	KRIDL	
88	SHIMOGA	Bhadravathi	Maidolalu	Maidolalu	2017-2018	KRIDL	
89	SHIMOGA	Bhadravathi	Tadasa	Tadasa	2017-2018	KRIDL	
90	SHIMOGA	Bhadravathi	Veerapura	Veerapura	2017-2018	KRIDL	
91	SHIMOGA	Bhadravathi	Yarehalli	Yarehalli	2017-2018	KRIDL	
92	SHIMOGA	Bhadravathi	Yadehalli	Yadehalli	2017-2018	KRIDL	
93	SHIMOGA	Bhadravathi	Bhadravathi	Antharagange	2017-18	Dept	Completed & Running (Apex)

94	SHIMOGA	Bhadravathi	BARANDURU	BARANDURU	2015-2016	Dept	Completed & Running (Apex)
95	SHIMOGA	Bhadravathi	DASARAKALLALLI	AGASANAHALLI	2015-2016	Dept	Completed & Running (Apex)
96	SHIMOGA	Bhadravathi	KALLAHALLI	KALLAHALLI	2015-2016	Dept	Completed & Running (Apex)
97	SHIMOGA	Bhadravathi	NIMBEGONDI	VADERAPURA	2015-2016	Dept	Completed & Running (Apex)
98	SHIMOGA	Bhadravathi	YEMMEHATTI	KEREBEERANAHALLI	2015-2016	Dept	Completed & Running (Apex)
99	SHIMOGA	Bhadravathi	ARAKERE	DANAVADI	2015-2016	Dept	Completed & Running (Apex)
100	SHIMOGA	Bhadravathi	BILAKI	NAVALEBASAPURA	2015-2016	Dept	Completed & Running (Apex)
101	SHIMOGA	Bhadravathi	DODDERI	DODDERI	2015-2016	Dept	Completed & Running (Apex)
102	SHIMOGA	Bhadravathi	NAGATHIBELAGALU	NAGATHIBELAGALLI	2015-2016	Dept	Completed & Running (Apex)
103	SHIMOGA	Bhadravathi	SYDARAKALLAHALLI	ADRIHALLI	2015-2016	Dept	Completed & Running (Apex)
104	SHIMOGA	Bhadravathi	THAVARAGHATTA	THAVARAGHATTA	2015-2016	Dept	Completed & Running (Apex)
105	SHIMOGA	Bhadravathi	ARAHATHOLALU	JAMBARAGATTA	2015-2016	Dept	Completed & Running (Apex)
106	SHIMOGA	Bhadravathi	ATTIGUNDA	ATTIGUNDA	2015-2016	Dept	Completed & Running (EEE)
107	SHIMOGA	Bhadravathi	KAGEKODAMAGGE	KAGEKODAMAGGE	2015-2016	Dept	Completed & Running (EEE)
108	SHIMOGA	Bhadravathi	SIDLIPURA	SANYASIKODAMAGGE	2015-2016	Dept	Completed & Running (EEE)
109	SHIMOGA	Bhadravathi	SYDARAKALLAHALLI	SAIDARAKALLAHALLI	2015-2016	Dept	Completed & Running (EEE)

110	SHIMOGA	Bhadravathi	KUMARANAHALLI	KUMARANAHALLI	2015-2016	Dept	Completed & Running (EEE)
111	SHIMOGA	Bhadravathi	AGARADAHALLI	AGARADAHALLI	2015-2016	Dept	Completed & Running (EEE)
112	SHIMOGA	Bhadravathi	SIRIYUR	SIRIYUR	2015-2016	Dept	Dropped (EEE)
113	SHIMOGA	Bhadravathi	Sanyasikodamaggi	Kanasinakatte	2017-18	Dept	To be commisioned (Essyavyasa)
114	SHIMOGA	Bhadravathi	Antharagange	Antharagange	2017-18	Dept	To be commisioned (Essyavyasa)
115	SHIMOGA	Bhadravathi	Hanumanthapura	Hanumanthapura	2017-18	Dept	To be commisioned (Essyavyasa)
116	SHIMOGA	Bhadravathi	Kambadal hosuru	Kambadal hosuru	2017-18	Dept	To be commisioned (Essyavyasa)
117	SHIMOGA	Bhadravathi	Tavaraghatta	Malenahalli	2017-18	Dept	Yet to start (Essyavyasa)
118	SHIMOGA	Bhadravathi	Kallahalli	Ramenakoppa	2017-18	Dept	To be commisioned (Essyavyasa)
119	SHIMOGA	Bhadravathi	Yadehalli	Yadehalli	2017-18	Dept	Not started (Essyavyasa)
120	SHIMOGA	Bhadravathi	Bilaki	Bilaki Thanda	2017-18	Dept	To be commisioned (Essyavyasa)
121	SHIMOGA	Bhadravathi	Maidolalu	Maidolalu	2017-18	Dept	Completed and Running (Essyavyasa)

122	SHIMOGA	Bhadravathi	Yarehalli	Koralakoppa (K.H.Nagara)	2017-18	Dept	To be commisioned (Essyavyasa)
123	SHIMOGA	Bhadravathi	Anaveri	Anaveri	2017-18	Dept	To be commisioned (Essyavyasa)
124	SHIMOGA	Bhadravathi	Mavinakere	Mavinakere	2017-18	Dept	To be commisioned (Essyavyasa)
125	SHIMOGA	Bhadravathi	Singanamane	Singanamane	2017-18	Dept	Yet to start (Essyavyasa)
126	SHIMOGA	Bhadravathi	Arahatholalu	Vaddaratti	2017-18	Dept	Yet to start (Essyavyasa)
127	SHIMOGA	Bhadravathi	Arabilachi	Arabilachi Camp	2017-18	Dept	Yet to start (Essyavyasa)
128	SHIMOGA	Bhadravathi	Holehonnuru	Koppa	2017-18	Dept	To be commisioned (Essyavyasa)
129	SHIMOGA	Bhadravathi	Holehonnuru	Holehonnuru	2017-18	Dept	To be commisioned (Essyavyasa)
130	SHIMOGA	Bhadravathi	Kallahalli	Kallahalli	2017-18	Dept	Yet to start (Essyavyasa)
131	SHIMOGA	Bhadravathi	Singanamane	Shantinagara	2017-18	Dept	Yet to start (Essyavyasa)
132	SHIMOGA	Bhadravathi	Karehalli	Bommenahalli-	2017-18	Dept	LOA Issued to the agency
133	SHIMOGA	Bhadravathi	Kumaranahalli	Kumaranahalli	2017-18	Dept	
134	SHIMOGA	Bhadravathi	Kudligere	Kalpanahalli	2017-18	Dept	
135	SHIMOGA	Bhadravathi	ANTHARAGANGE	KACHAGONDAHALLI	2015-2016	Co-Operatives	



136	SHIMOGA	Bhadravathi	ARAKERE	ARAKERE	2015-2016	Co-Operatives	
137	SHIMOGA	Bhadravathi	ATTIGUNDA	SEETHARAMAPURA	2015-2016	Co-Operatives	
138	SHIMOGA	Bhadravathi	HIRIYURU	HIRIYURU	2015-2016	Co-Operatives	
139	SHIMOGA	Bhadravathi	KALLIHAL	KALLIHAL	2015-2016	Co-Operatives	
140	SHIMOGA	Bhadravathi	MANGOTE	MANGOTE	2015-2016	Co-Operatives	
141	SHIMOGA	Bhadravathi	NIMBEGONDI	NIMBEGONDI	2015-2016	Co-Operatives	
142	SHIMOGA	Bhadravathi	GUDUMAGHATTA	GUDAMANGATTA	2015-2016	Co-Operatives	
143	SHIMOGA	Bhadravathi	THAVARAGHATTA	GONIBEEDU	2015-2016	Co-Operatives	
144	SHIMOGA	Hosanagara	mudugoppa -nagara	nagara	2.017-18	KRIDL	
145	SHIMOGA	Hosanagara	rippenpete	govatoor	2.017-18	KRIDL	
146	SHIMOGA	Hosanagara	rippenpete	buruve	2.017-18	KRIDL	
147	SHIMOGA	Hosanagara	HARIDRAVATHI	Alagerimandri-Battemallappa	2015-2016	Dept. Tender	Completed and Running (APEX)
148	SHIMOGA	Hosanagara	KENCHANALA	KENCHANALA	2015-2016	Dept. Tender	Completed and Running (APEX)
149	SHIMOGA	Hosanagara	MARUTHIPURA	MARUTHIPURA	2015-2016	Dept. Tender	Completed and Running (APEX)
150	SHIMOGA	Hosanagara	MELINABESIGE (SALAGERI)	RAMACHANDRAPURA	2015-2016	Dept. Tender	To be Re-Tendered (APEX)
151	SHIMOGA	Hosanagara	PURAPPEMANE	PURAPPEMANE	2015-2016	Dept. Tender	Completed and Running (APEX)
152	SHIMOGA	Hosanagara	RIPPANPETE	Karehalli	2015-2016	Dept. Tender	Completed and Running (EEE)
153	SHIMOGA	Hosanagara	SONALE	SONALE	2015-2016	Dept. Tender	Dropped (APEX)
154	SHIMOGA	Hosanagara	Ripponpete	Baruve	2017-18	Dept. Tender	Under progress (EssyaVyassa)
155	SHIMOGA	Hosanagara	Ripponpete	Govathuru	2017-18	Dept. Tender	
156	SHIMOGA	Hosanagara	Mudukoppa(Nagara)	Mudukoppa(Nagara)	2017-18	Dept. Tender	
157	SHIMOGA	Hosanagara	Amrutha	Amrutha	2015-16	Co opr	
158	SHIMOGA	Hosanagara	Koduru	Koduru	2015-16	Co opr	

159	SHIMOGA	Hosanagara	Trinive	Trinive	2015-16	Co opr	
160	SHIMOGA	Hosanagara	Humcha	Humcha	2015-16	Co opr	
161	SHIMOGA	SAGAR	HIRENELLUR	HIRENELLUR	2016-17	KRIDL	-
162	SHIMOGA	SAGAR	KANLE	KANLE	2016-17	KRIDL	-
163	SHIMOGA	SAGAR	TALAGUPPA	TALAGUPPA	2016-17	KRIDL	-
164	SHIMOGA	SAGAR	THYAGARTHI	THYAGARTHI	2016-17	KRIDL	-
165	SHIMOGA	SAGAR	SHIRUVANTE	BARADAVALLI	2015-16	KRIDL	-
166	SHIMOGA	SAGAR	KOLUR	HULIDEVARABANA	2016-17	KRIDL	-
167	SHIMOGA	SAGAR	TUMARI	SIGANDURU	2016-17	KRIDL	-
168	SHIMOGA	SAGAR	ACHAPURA	ACHAPURA	2015-16	Dept. Tender	Completed & Running (APEX)
169	SHIMOGA	SAGAR	GOUTHAMPUR	GOUTHAMPUR	2015-16	Dept. Tender	Completed & Running (APEX)
170	SHIMOGA	SAGAR	KELADI	KELADI	2015-16	Dept. Tender	Completed & Running (APEX)
171	SHIMOGA	SAGAR	NADAKALSI	NADAKALSI	2015-16	Dept. Tender	Completed & Running (APEX)
172	SHIMOGA	SAGAR	BHIMANERI	SURNGADDE	2015-16	Dept. Tender	Completed & Running (APEX)
173	SHIMOGA	SAGAR	BARURU	BARURU	2015-16	Dept. Tender	To be Re-Tendered (EEE)
174	SHIMOGA	SAGAR	BHEEMANAKONE	BHEEMANAKONE	2015-16	Dept. Tender	To be Re-Tendered (EEE)
175	SHIMOGA	SAGAR	SHIRUVANTHE	SHIRUVANTHE	2015-16	Dept. Tender	To be Re-Tendered (EEE)
176	SHIMOGA	SAGAR	PADAVAGODU	PADAVAGODU	2015-16	Dept. Tender	To be Re-Tendered (EEE)
177	SHIMOGA	SAGAR	MARATHURU	MARATHURU	2015-16	Dept. Tender	To be Re-Tendered (EEE)
178	SHIMOGA	SAGAR	HEGGODU	HEGGODU	2015-16	Dept. Tender	To be Re-Tendered (EEE)
179	SHIMOGA	SAGAR	ANANDAPURA	ANANDAPURA	2015-16	Dept. Tender	Yet to Start (Essyavyassa)
180	SHIMOGA	SAGAR	Herenellore	Varadhalli Sridhar Ashram	2017-18	Dept. Tender	Yet to Start (Essyavyassa)
181	SHIMOGA	SAGAR	Kandle	Ambaregodlu	2017-18	Dept. Tender	Yet to Start (Essyavyassa)
182	SHIMOGA	SAGAR	Kheladi	Kheladipura	2017-18	Dept. Tender	Yet to Start (Essyavyassa)

183	SHIMOGA	SAGAR	Tallagoppa	Tallagoppa	2017-18	Dept. Tender	Yet to Start (Essyavyassa)
184	SHIMOGA	SAGAR	Thygarthi	Thygarthi	2017-18	Dept. Tender	Yet to Start (Essyavyassa)
185	SHIMOGA	SAGAR	Keladi	Adaranthe	2017-18	Dept. Tender	Yet to Start (Essyavyassa)
186	SHIMOGA	SAGAR	Anandapura	Anandapura Bhovi Colony	2017-18	Dept. Tender	Yet to Start (Essyavyassa)
187	SHIMOGA	SAGAR	AVINHALLI	AVINHALLI	2015-16	Co-Operatives	-
188	SHIMOGA	SAGAR	BHIMANERI	BHIMANERI	2015-16	Co-Operatives	-
189	SHIMOGA	SAGAR	MALVE	MALVE	2015-16	Co-Operatives	-
190	SHIMOGA	SAGAR	MASUR1	MASUR1	2015-16	Co-Operatives	-
191	SHIMOGA	SHIKARIPURA	BEGUR	BEGUR	2015-2016	KRIDL	Completed
192	SHIMOGA	SHIKARIPURA	BEGUR DODDA THANDA	BEGUR DODDA THANDA	2015-2016	KRIDL	Completed
193	SHIMOGA	SHIKARIPURA	MATHIKOTE	MATHIKOTE	2015-2016	KRIDL	Completed
194	SHIMOGA	SHIKARIPURA	KAPPANAHALLI	KAPPANAHALLI	2015-2016	KRIDL	Completed
195	SHIMOGA	SHIKARIPURA	UDGANI	UDGANI	2015-2016	KRIDL	Completed
196	SHIMOGA	SHIKARIPURA	BALLIGAVI	BALLIGAVI	2015-2016	KRIDL	Completed
197	SHIMOGA	SHIKARIPURA	BILLIK	BILLIK	2015-2016	KRIDL	Completed
198	SHIMOGA	SHIKARIPURA	CHIKKAJUMBER	CHIKKAJUMBER	2015-2016	KRIDL	Completed
199	SHIMOGA	SHIKARIPURA	HAROGOPPA	HAROGOPPA	2015-16	Dept. Tender	To be Re Tender (APEX)
200	SHIMOGA	SHIKARIPURA	MUDUBASHIDAPURA	MALLAPURA	2015-16	Dept. Tender	To be Re Tender (APEX)
201	SHIMOGA	SHIKARIPURA	HOTANAKATTE	HOTANAKATTE	2015-16	Dept. Tender	To be Re Tender (EEE)
202	SHIMOGA	SHIKARIPURA	THARALAGATA	BADRAPURA	2015-16	Dept. Tender	To be Re Tender (EEE)
203	SHIMOGA	SHIKARIPURA	GOGGA	GOGGA	2015-16	Dept. Tender	completed (EEE)
204	SHIMOGA	SHIKARIPURA	HARAGI	HARAGI	2015-16	Dept. Tender	completed (EEE)
205	SHIMOGA	SHIKARIPURA	JAKKANAHALLI	PUNEDAHALLI	2015-16	Dept. Tender	completed (EEE)
206	SHIMOGA	SHIKARIPURA	KITTADAHALLI	KITTADAHALLI	2015-16	Dept. Tender	completed (EEE)
207	SHIMOGA	SHIKARIPURA	MALAVALLI	MALAVALLI	2015-16	Dept. Tender	completed (EEE)
208	SHIMOGA	SHIKARIPURA	MANCHIKOPPA	MANCHIKOPPA	2015-16	Dept. Tender	completed (EEE)
209	SHIMOGA	SHIKARIPURA	SUNNADAKOPPA	SUNNADAKOPPA	2015-16	Dept. Tender	completed (EEE)
210	SHIMOGA	SHIKARIPURA	TADAGANI	TADAGANI	2015-16	Dept. Tender	Dropped (EEE)
211	SHIMOGA	SHIKARIPURA	TALAGUNDHA	TALAGUNDHA	2015-16	Dept. Tender	completed (EEE)

212	SHIMOGA	SHIKARIPURA	KITTADAHALLI	KITTADAHALLI	2017-18	Dept. Tender	To be Re-Tendered (Essyavyassa)
213	SHIMOGA	SHIKARIPURA	CHIKKAMAGADI	KOLAGE	2017-18	Dept. Tender	yet to start (Essyavyassa)
214	SHIMOGA	SHIKARIPURA	SALUR	SALUR	2017-18	Dept. Tender	yet to start (Essyavyassa)
215	SHIMOGA	SHIKARIPURA	SALUR	AMBEGOLA	2017-18	Dept. Tender	yet to start (Essyavyassa)
216	SHIMOGA	SHIKARIPURA	KORATAGERE	HULEGINAKOPPA	2017-18	Dept. Tender	Building work, Cabin work completed,RO- Instruments Fixed work U/P
217	SHIMOGA	SHIKARIPURA	NARASAPURA	KANASOGE	2017-18	Dept. Tender	Work not Started
218	SHIMOGA	SHIKARIPURA	BALLEGAVI	JAVAGATT	2017-18	Dept. Tender	Building work, Cabin work completed,RO- Instruments Fixed work U/P
219	SHIMOGA	SHIKARIPURA	BAGANAKATTI	D.BYRANAHALL	2017-18	Dept. Tender	Building work, Cabin work completed,RO- Instruments Fixed work U/P
220	SHIMOGA	SHIKARIPURA	MUDUBASHIDAPURA	MUDUBASHIDAPURA	2017-18	Dept. Tender	Work to be Start
221	SHIMOGA	SHIKARIPURA	MUDDANAHALLI	MUDDANAHALLI	2017-18	Dept. Tender	Work to be Start
222	SHIMOGA	SHIKARIPURA	MATHIKOTTE	NINBEGINDHI	2017-18	Dept. Tender	Building work, Cabin work completed,RO- Instruments Fixed work U/P
223	SHIMOGA	SHIKARIPURA	MALAVALLI	KARNALLI	2017-18	Dept. Tender	Building work, Cabin work completed,RO- Instruments Fixed work U/P
224	SHIMOGA	SHIKARIPURA	AMBARAGOPPA	AMBARAGOPPA	2017-18	Dept. Tender	Building work, Cabin work completed,RO- Instruments Fixed work U/P

225	SHIMOGA	SHIKARIPURA	AGRAHARA-MUCHADI	AGRAHARA-MUCHADI	2017-18	Dept. Tender	Building work, Cabin work completed, RO-Instruments Fixed work U/P
226	SHIMOGA	SHIKARIPURA	JAKKINAKOPPA	BALURU	2017-18	Dept. Tender	Building work, Cabin work completed, RO-Instruments Fixed work U/P
227	SHIMOGA	SHIKARIPURA	JAKKINAKOPPA	ARELAHALLI	2017-18	Dept. Tender	Building work, Cabin work completed, RO-Instruments Fixed work U/P
228	SHIMOGA	SHIKARIPURA	ISSUR	ISSUR	2017-18	Dept. Tender	Building work, Cabin work completed, RO-Instruments Fixed work U/P
229	SHIMOGA	SHIKARIPURA	HAREGI	SASARAHALLI	2017-18	Dept. Tender	Work to be Start
230	SHIMOGA	SHIKARIPURA	HOROGOPPA	ATHIBYLU	2017-18	Dept. Tender	Work to be Start
231	SHIMOGA	SHIKARIPURA	HOSUR	HOSUR	2017-18	Dept. Tender	Building work, Cabin work completed, RO-Instruments Fixed work U/P
232	SHIMOGA	SHIKARIPURA	HOSUR	HULLENAKATTE	2017-18	Dept. Tender	Building work, Cabin work completed, RO-Instruments Fixed work U/P
233	SHIMOGA	SHIKARIPURA	HOSA GODDANAKOPPA	HALE GODDANAKOPPA	2017-18	Dept. Tender	Work to be Start
234	SHIMOGA	SHIKARIPURA	KORATAGERE	MAYATHAMMANAMUC HADDI	2017-18	Dept. Tender	Building work, Cabin work completed, RO-Instruments Fixed work U/P
235	SHIMOGA	SHIKARIPURA	KALMANE	KALMANE	2017-18	Dept. Tender	Work not Started
236	SHIMOGA	SHIKARIPURA	GAMA	GAMA	2017-18	Dept. Tender	Building work, Cabin work completed, RO-Instruments Fixed work U/P


237	SHIMOGA	SHIKARIPURA	GUDDADHATHAMMIN AKATTE	SURAGEHALLI	2017-18	Dept. Tender	Building work, Cabin work completed, RO- Instruments Fixed work U/P
238	SHIMOGA	SHIKARIPURA	Kittadahalli	Dindadahalli	2017-18	Dept. Tender	To be re-tendered
239	SHIMOGA	SHIKARIPURA	Kittadahalli	Khavasapura	2017-18	Dept. Tender	To be re-tendered
240	SHIMOGA	SHIKARIPURA	Sunnadakoppa	Kadenandihalli	2017-18	Dept. Tender	LOA is issued
241	SHIMOGA	SHIKARIPURA	Narasapura	Narasapura	2017-18	Dept. Tender	LOA is issued
242	SHIMOGA	SHIKARIPURA	Nelavagilu	Nelavagilu	2017-18	Dept. Tender	LOA is issued
243	SHIMOGA	SHIKARIPURA	Muddanahalli	Muddanahalli	2017-18	Dept. Tender	LOA is issued
244	SHIMOGA	SHIKARIPURA	Maravalli	Guledahalli Tanda	2017-18	Dept. Tender	LOA is issued
245	SHIMOGA	SHIKARIPURA	G.T Katte	Madagaranahalli	2017-18	Dept. Tender	To be re-tendered
246	SHIMOGA	SHIKARIPURA	G.T Katte	G.T. Katte	2017-18	Dept. Tender	To be re-tendered
247	SHIMOGA	SHIKARIPURA	Kalmane	Choudihalli	2017-18	Dept. Tender	LOA is issued
248	SHIMOGA	SHIKARIPURA	Gogga	Nallinakoppa	2017-18	Dept. Tender	LOA is issued
249	SHIMOGA	SHIKARIPURA	Tadagani	Tadagani	2017-18	Dept. Tender	LOA is issued
250	SHIMOGA	SHIKARIPURA	Churchigundi	Churchigundi	2017-18	Dept. Tender	To be re-tendered
251	SHIMOGA	SHIKARIPURA	SALUR	SALUR	2017-18 (GP Grant)	PANCHYATHI DEVELOPEMEN T OFFICE G.P. SALUR	COMPLETED
252	SHIMOGA	SHIKARIPURA	AMATEKOPPA	AMATEKOPPA	2015-2016	CO-OPERATIVE	Completed
253	SHIMOGA	SHIKARIPURA	ARASINAGERE	ARASINAGERE	2015-2016	CO-OPERATIVE	Completed
254	SHIMOGA	SHIKARIPURA	BAGANAKATTE	BAGANAKATTE	2015-2016	CO-OPERATIVE	Completed
255	SHIMOGA	SHIKARIPURA	CHIKKAMAGADI	CHIKKAMAGADI	2015-2016	CO-OPERATIVE	Completed
256	SHIMOGA	SHIKARIPURA	HIREJAMBURU	HIREJAMBURU	2015-2016	CO-OPERATIVE	Completed
257	SHIMOGA	SHIKARIPURA	HIREJAMBURU	KUSKURU	2015-2016	CO-OPERATIVE	Completed
258	SHIMOGA	SHIKARIPURA	KAGINALLI	KAGINALLI	2015-2016	CO-OPERATIVE	Completed
259	SHIMOGA	SHIKARIPURA	KORATAGERE	KORATAGERE	2015-2016	CO-OPERATIVE	Completed
260	SHIMOGA	SHIKARIPURA	MALAVALLI	MALLENAHALLI	2015-2016	CO-OPERATIVE	Completed

261	SHIMOGA	SHIKARIPURA	MARAVALLI	MARAVALLI	2015-2016	CO-OPERATIVE	Completed
262	SHIMOGA	SHIKARIPURA	NARASAPURA	NARASAPURA	2015-2016	CO-OPERATIVE	Completed
263	SHIMOGA	SHIKARIPURA	SUNNADHAKOPPA	KADENANDIHALLI	2015-2016	CO-OPERATIVE	completed
264	SHIMOGA	SHIKARIPURA	SUNNADHAKOPPA	TADASANAHALLI	2015-2016	CO-OPERATIVE	completed
265	SHIMOGA	SHIKARIPURA	THOGARSHI	THOGARSHI	2015-2016	CO-OPERATIVE	Completed
266	SHIMOGA	Thirthahalli	Hanagere	Hanagerekatte	2017-18	KRIDL	
267	SHIMOGA	Thirthahalli	Konanduru	Konanduru	2017-18	KRIDL	
268	SHIMOGA	Thirthahalli	Megaravalli	Megarvalli	2017-18	KRIDL	
269	SHIMOGA	Thirthahalli	Melinakuravalli	Melinakuravalli	2017-18	KRIDL	
270	SHIMOGA	Thirthahalli	Mulubagilu	Suralibele Bylu	2017-18	KRIDL	
271	SHIMOGA	Thirthahalli	ARAGA	ARAGA	2015-16	Dept. Tender	Completed and Running (APEX)
272	SHIMOGA	Thirthahalli	DEVANGI	DEVANGI	2015-16	Dept. Tender	Completed and Running (APEX)
273	SHIMOGA	Thirthahalli	MELIGE	MELIGE	2015-16	Dept. Tender	Completed and Running (APEX)
274	SHIMOGA	Thirthahalli	NERATURU	NERATURU	2015-16	Dept. Tender	Completed and Running (APEX)
275	SHIMOGA	Thirthahalli	THUDURU	THUDURU	2015-16	Dept. Tender	Completed and Running (APEX)
276	SHIMOGA	Thirthahalli	AGUMBE	AGUMBE	2015-16	Dept. Tender	Not started (EEE)
277	SHIMOGA	Thirthahalli	BONDYA-KUKKE	SAMAKANI	2015-16	Dept. Tender	Not started (EEE)
278	SHIMOGA	Thirthahalli	GUDEKOPPA	GUDEKOPPA	2015-16	Dept. Tender	Not started (EEE)
279	SHIMOGA	Thirthahalli	KANNANGI	KANNANGI	2015-16	Dept. Tender	Not started (EEE)
280	SHIMOGA	Thirthahalli	Arehalli	Bagodu main Road ,	2017-18	Dept. Tender	Under progress(Essyavyassa)
281	SHIMOGA	Thirthahalli	Melubalagillu	IndraNagar	2017-18	Dept. Tender	Under progress(Essyavyassa)
282	SHIMOGA	Thirthahalli	Agumbe	Agumbe	2017-18	Dept. Tender	Under progress(Essyavyassa)
283	SHIMOGA	Thirthahalli	Megaravalli	Megaravalli	2017-18	Dept. Tender	Under progress(Essyavyassa)

84	SHIMOGA	Thirthahalli	Arehalli	Ajjanahalli	2017-18	Dept. Tender	Under progress(Essyavyassa)
285	SHIMOGA	Thirthahalli	BEJJAVALLI	Maluru		Co-Operatives	
286	SHIMOGA	SORABA	Tatturu	S N Koppa	2016-17	KRIDL	
287	SHIMOGA	SORABA	Tavanandi	Sarekoppa	2016-17	KRIDL	
288	SHIMOGA	SORABA	Tavanandi	Kerekoppa	2016-17	KRIDL	
289	SHIMOGA	SORABA	Dyavanahalli	Bommanahalli	2016-17	KRIDL	
290	SHIMOGA	SORABA	Chandragutti	Chandragutti	2016-17	KRIDL	
291	SHIMOGA	SORABA	Kodakani	Kodakani	2016-17	KRIDL	
292	SHIMOGA	SORABA	Hale Soraba	Hale Soraba	2016-17	KRIDL	
293	SHIMOGA	SORABA	Kuppagadde	Kuppagadde	2016-17	KRIDL	
294	SHIMOGA	SORABA	Udri	Udri	2016-17	KRIDL	
295	SHIMOGA	SORABA	Tatturu	Tatturu	2016-17	KRIDL	
296	SHIMOGA	SORABA	Anvatti	Anvatti	2016-17	KRIDL	
297	SHIMOGA	SORABA	Moodi	Moodi	2016-17	KRIDL	
298	SHIMOGA	SORABA	Hanchi	Hanchi	2015-16	Dept	
299	SHIMOGA	SORABA	Chitturu	Chitturu	2015-16	Dept	
300	SHIMOGA	SORABA	Sigga	Sigga	2015-16	Dept	
301	SHIMOGA	SORABA	Ennekoppa	Ennekoppa	2015-16	Dept	
302	SHIMOGA	SORABA	Kubatur	Kotipura	2015-16	Dept	
303	SHIMOGA	SORABA	Hecche	Hecche	2015-16	Dept	
304	SHIMOGA	SORABA	Bennuru	Bennuru	2015-16	Dept	
305	SHIMOGA	SORABA	Tavanandi	Tavanandi	2015-16	Dept	
306	SHIMOGA	SORABA	Ulavi	Duguru	2015-16	Dept	
307	SHIMOGA	SORABA	Guduvu	Guduvu	2015-16	Dept	
308	SHIMOGA	SORABA	Katuvalli	Katuvalli	2015-16	Dept	
309	SHIMOGA	SORABA	Talagaddi	Talagaddi	2015-16	Dept	
310	SHIMOGA	SORABA	Shakunavalli	Shakunavalli	2015-16	Dept	
311	SHIMOGA	SORABA	Ennekoppa	Kamanavalli	2015-16	Dept	
312	SHIMOGA	SORABA	Biluvani	Biluvani	2015-16	Dept	
313	SHIMOGA	SORABA	Barangi	Yaliwala	2015-16	Dept	
314	SHIMOGA	SORABA	Nisarani	Nisarani	2015-16	Dept	
315	SHIMOGA	SORABA	Dyavanahalli	Basuru	2015-16	Dept	
316	SHIMOGA	SORABA	Bennegere	Bennegere	2017-18	Dept	TO BE RETENDER
317	SHIMOGA	SORABA	Bilagali	Bilagali	2017-18	Dept	TO BE RETENDER
318	SHIMOGA	SORABA	Muguru	Muguru	2017-18	Dept	TO BE RETENDER
319	SHIMOGA	SORABA	Salige	Salige	2017-18	Dept	TO BE RETENDER



320	SHIMOGA	SORABA	Hirekasavi	Hirekasavi	2017-18	Dept	TO BE RETENDER
321	SHIMOGA	SORABA	Hiremagadi	Hiremagadi	2017-18	Dept	TO BE RETENDER
322	SHIMOGA	SORABA	Ginivala	Ginivala	2017-18	Dept	TO BE RETENDER
323	SHIMOGA	SORABA	Kubaturu	Devastanada Hakkalu	2017-18	Dept	TO BE RETENDER
324	SHIMOGA	SORABA	Talluru	Talluru	2017-18	Dept	TO BE RETENDER
325	SHIMOGA	SORABA	Negavadi Tanda	Negavadi Tanda	2017-18	Dept	TO BE RETENDER
326	SHIMOGA	SORABA	Harishi	Harishi	2015-16	Co-Operatives	
327	SHIMOGA	SORABA	Huruli	Huruli	2015-16	Co-Operatives	
328	SHIMOGA	SORABA	Bharagi	Bharagi	2015-16	Co-Operatives	
329	SHIMOGA	SORABA	Jade	Jade	2015-16	Co-Operatives	
330	SHIMOGA	SORABA	Kubaturu	Kubaturu	2015-16	Co-Operatives	
331	SHIMOGA	SORABA	Agasanahalli	Agasanahalli	2015-16	Co-Operatives	

  
**Executive Engineer**  
 Rural Drinking Water & Sanitation Department  
 2nd Floor, 'E' Block, KHB Complex,  
 Cauvery Bhavan, K.G. Road, Bangalore-9.

Sl.no	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks (Commissioned Under Progress/ To be Started/ To Stage)
135	Davanagere	Honnali	Timlapura	T.Sevalal Nagara	2015-16	KRIDL Phase 2	10.00	0.00	0.00	-	Commissioned
136	Davanagere	Honnali	Hunasagatta	Channamumbapura	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
137	Davanagere	Honnali	Rampura	Hotyapura	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
138	Davanagere	Honnali	Kyasinakere	Bairanahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
139	Davanagere	Honnali	Hosahalli	Bagewadi	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
140	Davanagere	Honnali	Hunasagatta	Tyagadakatte	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
141	Davanagere	Honnali	Hunasagatta	Chilapura	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
142	Davanagere	Honnali	Rampura	Bullapura	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
143	Davanagere	Honnali	Kulaghatta	Hanumanahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
144	Davanagere	Honnali	Bannikodu	Bannikodu	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
145	Davanagere	Honnali	Hosahalli	Hosahalli	2016-17	KRIDL Phase 3	7.50	0.00	0.00	-	Commissioned
146	Davanagere	Honnali	Sasavehalli	Sasavehalli	2016-17	KRIDL Phase 3	7.97	0.00	0.00	-	Commissioned
147	Davanagere	Honnali	Nyamati	Nyamati-1	2016-17	KRIDL Phase 3	8.23	0.00	0.00	-	Commissioned
148	Davanagere	Honnali	Nyamati	Nyamati-2	2016-17	KRIDL Phase 3	8.23	0.00	0.00	-	Commissioned
149	Davanagere	Honnali	Soulanga	Soulanga-1	2016-17	KRIDL Phase 3	6.74	0.00	0.00	-	Commissioned
150	Davanagere	Honnali	Soulanga	Soulanga-2	2016-17	KRIDL Phase 3	6.74	0.00	0.00	-	Commissioned
151	Davanagere	Honnali	Arabagatte	Arabagatte	2016-17	KRIDL Phase 3	7.97	0.00	0.00	-	Commissioned
152	Davanagere	Honnali	Chilur	Chilur	2016-17	KRIDL Phase 3	6.74	0.00	0.00	-	Commissioned
153	Davanagere	Honnali	H.Kadadakatte	Devanayakanahalli	2016-17	KRIDL Phase 3	6.81	0.00	0.00	-	Commissioned
154	Davanagere	Honnali	Belaguthi	Belaguthi	2016-17	KRIDL Phase 3	8.23	0.00	0.00	-	Commissioned
155	Davanagere	Honnali	Benakanahalli	Benakanahalli	2016-17	KRIDL Phase 3	7.97	0.00	0.00	-	Commissioned
156	Davanagere	Honnali	Arakeri	Arakeri Coloney	2016-17	KRIDL Phase 3	6.74	0.00	0.00	-	Commissioned
157	Davanagere	Honnali	Belimallur	Belimallur	2016-17	KRIDL Phase 3	6.74	0.00	0.00	-	Commissioned
158	Davanagere	Honnali	Kumblur	Kumblur	2016-17	KRIDL Phase 3	8.23	0.00	0.00	-	Commissioned
159	Davanagere	Honnali	Kundur	Kundur	2016-17	KRIDL Phase 3	7.97	0.00	0.00	-	Commissioned
160	Davanagere	Honnali	Kulagatte	Kulagatte	2016-17	SCP TSP	-	-	-	-	Commissioned
161	Davanagere	Honnali	Surahonne	Surahonne	2014-15	Darmasthla Kshemabivruddi Yojane	-	-	-	-	Commissioned
162	Davanagere	Honnali	Thimlapura	Thimlapura	2015-16	Others - KRIDL	-	-	-	-	Commissioned
163	Davanagere	Honnali	Govinakovi	Govinakovi	2015-16	Others - KRIDL	-	-	-	-	Commissioned
164	Davanagere	Honnali	Arabaghatta	Arabaghatta	2015-16	Others - KRIDL	-	-	-	-	Commissioned
165	Davanagere	Honnali	Kulagatte	Kulagatte	2016-17	Darmasthla Kshemabivruddi Yojane	-	-	-	-	Commissioned
166	Davanagere	Honnali	Masadi	Gollarahalli	2016-17	Others - KRIDL	-	-	-	-	Commissioned
167	Davanagere	Honnali	Benakanahalli	Vijapura	2016-17	Others - KRIDL	-	-	-	-	Commissioned
<b>Honnali Taluk Total</b>							<b>1309.42</b>	<b>1023.51</b>	<b>1013.92</b>	<b>9.59</b>	

Note:- Plants Installed by RWS Department includes O & M Maintanance for 7years & 5 Years. O & M Maintanence Tender Called For Plants Implimented by Other Department.

  
**Executive Engineer**  
 Rural Drinking Water & Sanitation Department  
 2nd Floor, 'E' Block, KHB Complex,  
 Cauvery Bhavan, K.G. Road, Bangalore-9.

Sr.	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks (Commissioned/ Under Progress/ To be Started/ Tender Stage)
99	Davanagere	Honnali	Thevaragopagondanahalli	Hosamalali	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
100	Davanagere	Honnali	Govinakovi	G. Sevalal Nagara	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
101	Davanagere	Honnali	H.Kadadakatte	Holemadapura	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
102	Davanagere	Honnali	Ganganakote	Arehalli	2015-16	KRIDL Phase 2	4.89	4.87	4.87	-	Commissioned
103	Davanagere	Honnali	Wadeyarahatturu	Kugenahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
104	Davanagere	Honnali	Wadeyarahatturu	Gadekatte	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
105	Davanagere	Honnali	Ganganakote	Bijogatte	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
106	Davanagere	Honnali	Ganganakote	Kankanahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
107	Davanagere	Honnali	Ganganakote	Kodachagondanahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
108	Davanagere	Honnali	Wadeyarahatturu	Kengatte	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
109	Davanagere	Honnali	C.Kadadakatte	Kotehal	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
110	Davanagere	Honnali	Thevaragopagondanahalli	Taggihalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
111	Davanagere	Honnali	Govinakovi	Kanthappa Badavane	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
112	Davanagere	Honnali	Chiluru	Chiluru Muslim Colony	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
113	Davanagere	Honnali	Yaraganahal	Kudurekonda	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
114	Davanagere	Honnali	Hatturu	Hatturu	2015-16	KRIDL Phase 2	4.89	4.87	4.87	-	Commissioned
115	Davanagere	Honnali	Hatturu	Marikoppa	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
116	Davanagere	Honnali	H.Gopagondanahalli	Balamuri	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
117	Davanagere	Honnali	H.Gopagondanahalli	Somanamallapura	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
118	Davanagere	Honnali	Yaraganahal	Yaraganahal	2015-16	KRIDL Phase 2	4.87	3.24	3.24	-	Commissioned
119	Davanagere	Honnali	Yaraganahal	Rameshwara	2015-16	KRIDL Phase 2	10.00	0.00	0.00	-	Commissioned
120	Davanagere	Honnali	Kenchikoppa	Kenchikoppa Hosa Badavane	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
121	Davanagere	Honnali	Hiregonigere	Chikkagonigere	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
122	Davanagere	Honnali	Belimalluru	Vijayapura	2015-16	KRIDL Phase 2	4.87	3.24	3.24	-	Commissioned
123	Davanagere	Honnali	Kammaraghatta	Anjaneyapura	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
124	Davanagere	Honnali	Biragondanahalli	Ujiniapura	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
125	Davanagere	Honnali	Biragondanahalli	Hirebasuru	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
126	Davanagere	Honnali	Arakere	Narasagondanahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
127	Davanagere	Honnali	Hiregonigere	Haraganahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
128	Davanagere	Honnali	Masadi	Devarahonnali	2015-16	KRIDL Phase 2	4.87	3.24	3.24	-	Commissioned
129	Davanagere	Honnali	Hiregonigere	Melinavaddarahatti	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
130	Davanagere	Honnali	Hiregonigere	Kelaginavaddarahatti	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
131	Davanagere	Honnali	Benakanahalli	Chikkabasuru	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
132	Davanagere	Honnali	Yakkanahalli	Yarehalli	2015-16	KRIDL Phase 2	4.89	3.24	3.24	-	Commissioned
133	Davanagere	Honnali	Mukthenahalli	Thimmenahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
134	Davanagere	Honnali	Yakkanahalli	Chikkahalivana	2015-16	KRIDL Phase 2	4.89	4.88	4.88	-	Commissioned

Sl.no	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks (Commissioned/ Under Progress/ To be Started/ Tail Stage)
54	Davanagere	Honnali	Kumbalur	Nelahonne thanda	2017-18	(Dept. Tender	12.00	11.97	11.97	-	Commissioned
55	Davanagere	Honnali	Kumbalur	Nelahonne camp	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
56	Davanagere	Honnali	Kundur	Kundur Basavanagowda badavane	2017-18	(Dept. Tender	12.00	9.06	9.06	-	Commissioned
57	Davanagere	Honnali	Arabagatta	Madanabhavi	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
58	Davanagere	Honnali	Arakere	Arakere	2015-16	KRIDL Phase 1	7.43	7.43	7.43	-	Commissioned
59	Davanagere	Honnali	Bannikodu	Yerechikkanahalli	2015-16	KRIDL Phase 1	7.25	7.25	7.25	-	Commissioned
60	Davanagere	Honnali	Belimalluru	Kotemalluru	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
61	Davanagere	Honnali	Chiluru	Dodderi	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
62	Davanagere	Honnali	Chinnikatte	Joga	2015-16	KRIDL Phase 1	7.43	7.43	7.43	-	Commissioned
63	Davanagere	Honnali	Ganganakote	Danihalli	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
64	Davanagere	Honnali	H.Gopagondanahalli	Gopagondanahalli	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
65	Davanagere	Honnali	H.Kadadakatte	H.Kadadakatte	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
66	Davanagere	Honnali	H.Kadadakatte	Hiremata	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
67	Davanagere	Honnali	Hanumasagara	Holeharalahalli	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
68	Davanagere	Honnali	Haralahalli	Didiguru	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
69	Davanagere	Honnali	Haralahalli	Haralahalli	2015-16	KRIDL Phase 1	7.43	7.43	7.43	-	Commissioned
70	Davanagere	Honnali	Kattige	Madenahalli	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
71	Davanagere	Honnali	Kenchikoppa	Arundi	2015-16	KRIDL Phase 1	7.43	7.43	7.43	-	Commissioned
72	Davanagere	Honnali	Kenchikoppa	Kenchikoppa	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
73	Davanagere	Honnali	Kumbaluru	Nelahonne	2015-16	KRIDL Phase 1	7.43	7.43	7.43	-	Commissioned
74	Davanagere	Honnali	Kunkova	Kunkova	2015-16	KRIDL Phase 1	7.43	7.43	7.43	-	Commissioned
75	Davanagere	Honnali	Lingapura	Lingapura	2015-16	KRIDL Phase 1	7.43	7.43	7.43	-	Commissioned
76	Davanagere	Honnali	Masadi	Masadi	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
77	Davanagere	Honnali	Mukthenahalli	Kengalahalli	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
78	Davanagere	Honnali	Palavanahalli	Ganjenahalli	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
79	Davanagere	Honnali	Sasvehalli	Mavinakote	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
80	Davanagere	Honnali	Gopagondanahalli	Malali	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
81	Davanagere	Honnali	Thimlapura	Bevinahalli	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
82	Davanagere	Honnali	Thimlapura	Singatagere	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
83	Davanagere	Honnali	Wadeyarahatturu	Wadeyarahatturu	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
84	Davanagere	Honnali	Thimlapura	Tharaganahalli	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
85	Davanagere	Honnali	Arabagatta	Sunkadakatte	2015-16	KRIDL Phase 1	7.25	4.76	4.76	-	Commissioned
86	Davanagere	Honnali	Thimlapura	Neralagundi	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
87	Davanagere	Honnali	Kammaragatta	Kammaragatta	2015-16	KRIDL Phase 1	7.03	4.76	4.76	-	Commissioned
88	Davanagere	Honnali	Hiregonigere	Konanathale	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
89	Davanagere	Honnali	Hanumasagara	Hanumsagara	2015-16	KRIDL Phase 1	7.03	7.03	7.03	-	Commissioned
90	Davanagere	Honnali	Mukthenahalli	Mukthenahalli	2015-16	KRIDL Phase 1	10.00	0.00	0.00	-	Commissioned
91	Davanagere	Honnali	Chatnahalli	Sogilu	2015-16	KRIDL Phase 1	7.43	7.43	7.43	-	Commissioned
92	Davanagere	Honnali	Phalavanahalli	Mussenai	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
93	Davanagere	Honnali	Chinnikatte	Bidaralahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
94	Davanagere	Honnali	Savalanga	Kodatal	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
95	Davanagere	Honnali	Savalanga	Madapura	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
96	Davanagere	Honnali	Chinnikatte	Hosajoga	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
97	Davanagere	Honnali	Palavanahalli	Kodikoppa	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned
98	Davanagere	Honnali	Palavanahalli	Kanchiganahalli	2015-16	KRIDL Phase 2	4.87	4.87	4.87	-	Commissioned

Sl	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks ( Commissioned/ Under Progress/ To be Started/ Tender Stage)
13	Davanagere	Honnali	Rampur	Rampura	2013-14	(Dept. Tender	12.50	12.50	12.50	-	Commissioned
14	Davanagere	Honnali	Hiregonigere	Hiregonigere.	2013-14	(Dept. Tender	14.00	13.45	13.45	-	Commissioned
15	Davanagere	Honnali	Kammaragatte	Gantypura	2013-14	(Dept. Tender	13.50	12.50	12.50	-	Commissioned
16	Davanagere	Honnali	Yakkanahalli	Yakkanahalli.	2013-14	(Dept. Tender	12.50	12.50	12.50	-	Commissioned
17	Davanagere	Honnali	Kulambi	Kulmbi	2013-14	(Dept. Tender	13.50	13.45	13.45	-	Commissioned
18	Davanagere	Honnali	Chi.Kadadakatte	Marigondanahalli	2015-16	(Dept. Tender	8.50	8.52	8.52	-	Commissioned
19	Davanagere	Honnali	Ganganakote	Ganganakote.	2015-16	(Dept. Tender	8.50	8.95	8.95	-	Commissioned
20	Davanagere	Honnali	T.Gopagondanahalli	T.Gopagondanahalli	2015-16	(Dept. Tender	8.50	8.63	8.63	-	Commissioned
21	Davanagere	Honnali	Belaguthi	Malligenahalli	2015-16	(Dept. Tender	9.00	8.57	8.57	-	Commissioned
22	Davanagere	Honnali	Chatnehalli	Chatnehalli	2015-16	(Dept. Tender	9.00	8.82	8.82	-	Commissioned
23	Davanagere	Honnali	Beeragondanahalli	Beeragondanahalli	2015-16	(Dept. Tender	10.00	0.00	0.00	-	Commissioned
24	Davanagere	Honnali	Chilur	Chilur basaveshwara nagar	2017-18	(Dept. Tender	12.00	8.73	8.73	-	Commissioned
25	Davanagere	Honnali	Govinakovi	Kuruva	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
26	Davanagere	Honnali	Ganganakote	Kankanahalli Thanda	2017-18	(Dept. Tender	12.00	8.68	8.68	-	Commissioned
27	Davanagere	Honnali	Chi.kadadakatte	Venkatesha nagar	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
28	Davanagere	Honnali	Chilur	Dodderi Thanda	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
29	Davanagere	Honnali	Haralahalli	Didaguru A.K.C.	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
30	Davanagere	Honnali	Hanumasagara	Balleshwara	2017-18	(Dept. Tender	12.00	8.34	8.34	-	Commissioned
31	Davanagere	Honnali	Hanumasagara	Hanumasagara Hosuru	2017-18	(Dept. Tender	12.00	8.68	8.68	-	Commissioned
32	Davanagere	Honnali	Guddehalli	Guddehalli	2017-18	(Dept. Tender	12.00	8.31	8.31	-	Commissioned
33	Davanagere	Honnali	Hanumasagara	Konayakanahalli	2017-18	(Dept. Tender	12.00	9.60	0.01	9.59	To be Started.
34	Davanagere	Honnali	Gopagondanahalli	Gopagondanahalli Thanda	2017-18	(Dept. Tender	12.00	8.68	8.68	-	Commissioned
35	Davanagere	Honnali	Savalanga	Machagondanahalli	2017-18	(Dept. Tender	12.00	8.68	8.68	-	Commissioned
36	Davanagere	Honnali	Savalanga	Salabalu	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
37	Davanagere	Honnali	Palavanahalli	Palavanahalli	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
38	Davanagere	Honnali	Chinnikatte	Suragondanakoppa	2017-18	(Dept. Tender	12.00	8.68	8.68	-	Commissioned
39	Davanagere	Honnali	Chinnikatte	Belalakatte	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
40	Davanagere	Honnali	Chatnehalli	Sogilu thanda	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
41	Davanagere	Honnali	Nyamathi	Nyamathi	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
42	Davanagere	Honnali	Chinnikatte	Chinnikatte	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
43	Davanagere	Honnali	Sorturu	Thuggalahalli	2017-18	(Dept. Tender	12.00	8.31	8.31	-	Commissioned
44	Davanagere	Honnali	Sasvehalli	Mavinakote	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
45	Davanagere	Honnali	Hunasagatta	Hunasagatta	2017-18	(Dept. Tender	12.00	8.92	8.92	-	Commissioned
46	Davanagere	Honnali	Kyasinakere	Channenahalli	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
47	Davanagere	Honnali	Kyasinakere	Kyasinakere	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
48	Davanagere	Honnali	Hunasagatta	Hattihal	2017-18	(Dept. Tender	12.00	8.68	8.68	-	Commissioned
49	Davanagere	Honnali	Hosahalli	Hosahalli 2 nda camp	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
50	Davanagere	Honnali	Hosahalli	Huralihalli	2017-18	(Dept. Tender	12.00	8.68	8.68	-	Commissioned
51	Davanagere	Honnali	Masadi	Hosadevarahonnali	2017-18	(Dept. Tender	12.00	8.69	8.69	-	Commissioned
52	Davanagere	Honnali	Masadi	Gollarahalli hosa badavane	2017-18	(Dept. Tender	12.00	3.29	3.29	-	Commissioned
53	Davanagere	Honnali	Yakkanahalli	Chikkalivana badavane	2017-18	(Dept. Tender	12.00	8.68	8.68	-	Commissioned

Sl.no	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks ( Commissioned/ Under Progress/ To be Started/ Tender Stage)
202	Davanagere	Channagiri	Chenneshpur	Kempayanathoppalu (change from Basavapura)	2016-17	KRIDL OTHERS MP/MLA/GP	8.70	0.00	0.00	-	Commissioned
203	Davanagere	Channagiri	Haronahalli	Hosahalli (change from Gururajapura)	2016-17		8.70	0.00	0.00	-	Commissioned
204	Davanagere	Channagiri	Haronahalli	Hiremalali	2016-17		8.70	0.00	0.00	-	Commissioned
205	Davanagere	Channagiri	Hiremalali	Galihalli	2016-17		8.70	0.00	0.00	-	Commissioned
206	Davanagere	Channagiri	Kabbala	Kashipura Camp (change from Jayanthinagara)	2016-17		8.70	0.00	0.00	-	Commissioned
207	Davanagere	Channagiri	Hiremalali	Bhairanahalli	2016-17		8.70	0.00	0.00	-	Commissioned
208	Davanagere	Channagiri	Haronahalli	Gopanal	2016-17		-	-	-	-	Commissioned
209	Davanagere	Channagiri	Honnebagi	Honnebagi ( Hindu Colony)	2016-17		-	-	-	-	Commissioned
210	Davanagere	Channagiri	Ajjihalli	Ajjihalli	2016-17		-	-	-	-	Commissioned
211	Davanagere	Channagiri	Santhebenur	Santhebenur	2016-17		-	-	-	-	Commissioned
212	Davanagere	Channagiri	Kogaluru	Hirekogalur	2016-17		-	-	-	-	Commissioned
213	Davanagere	Channagiri	Kogaluru	Giriyapura	2016-17		-	-	-	-	Commissioned
214	Davanagere	Channagiri	Hebalagere	Madapura	2016-17		-	-	-	-	Commissioned
215	Davanagere	Channagiri	Nugihalli	Honnemarahalli	2016-17		-	-	-	-	Commissioned
216	Davanagere	Channagiri	Kerebilachi Channagiri	Kerebilachi Channagiri	2016-17		-	-	-	-	Commissioned
217	Davanagere	Channagiri	Kerebilachi Hostel Channagiri	Kerebilachi Hostel Channagiri	2016-17		-	-	-	-	Commissioned
218	Davanagere	Channagiri	Kakanur	Kakanur	2015-16	Co-operative society	7.43	2.50	2.50	-	Commissioned
219	Davanagere	Channagiri	Belliganudu	Chikkabennur	2016-17	GP INSTALLED	-	-	-	-	Commissioned
220	Davanagere	Channagiri	Kotehal	Harosagara	2016-17		-	-	-	-	Commissioned
221	Davanagere	Channagiri	Kabbala	Kabbala	2016-17		-	-	-	-	Commissioned
222	Davanagere	Channagiri	Kanivebilchi	Kanivebilchi	2016-17		-	-	-	-	Commissioned
223	Davanagere	Channagiri	Kariganur	Kariganur	2016-17		-	-	-	-	Commissioned
224	Davanagere	Channagiri	Kariganur	kariganur-2	2016-17		-	-	-	-	Commissioned
225	Davanagere	Channagiri	Kattalagere	Kavali tanda	2016-17	Nirmiti kendra	-	-	-	-	Commissioned
226	Davanagere	Channagiri	Tyavanige	Meeyapura tanda	2016-17		-	-	-	-	Commissioned
227	Davanagere	Channagiri	Kanchiganal	Kanchiganalu-2	2016-17	MP Grant	-	-	-	-	Commissioned
<b>Channagiri Taluk Total</b>							<b>1595.05</b>	<b>770.59</b>	<b>703.61</b>	<b>66.98</b>	

#### HONNALI TALUK

1	Davanagere	Honnali	Kunkova	Doddethinalli	2013.14	(Dept. Tender	13.50	12.50	12.50	-	Commissioned
2	Davanagere	Honnali	H.Kadadakatte	Bidaragadde	2013.14	(Dept. Tender	13.00	12.00	12.00	-	Commissioned
3	Davanagere	Honnali	Chi.Kadadakatte	Chi.Kadadakatte.	2013.14	(Dept. Tender	14.00	12.50	12.50	-	Commissioned
4	Davanagere	Honnali	Kathige	Jeenahalli.	2013.14	(Dept. Tender	14.50	12.50	12.50	-	Commissioned
5	Davanagere	Honnali	Hathur	Dodderahalli	2013.14	(Dept. Tender	12.50	13.45	13.45	-	Commissioned
6	Davanagere	Honnali	Kathige	Kathige	2013.14	(Dept. Tender	13.50	12.50	12.50	-	Commissioned
7	Davanagere	Honnali	Basavanahalli	Basavanahalli	2013.14	(Dept. Tender	15.00	13.45	13.45	-	Commissioned
8	Davanagere	Honnali	Soratur	Soratur	2013.14	(Dept. Tender	14.50	13.45	13.45	-	Commissioned
9	Davanagere	Honnali	Hosahalli	Hosahalli 1 camp	2013.14	(Dept. Tender	13.00	12.00	12.00	-	Commissioned
10	Davanagere	Honnali	Kulagatte	Hanumanahalli. Hosa badavane	2013.14	(Dept. Tender	12.00	12.00	12.00	-	Commissioned
11	Davanagere	Honnali	Lingapura	Hanagavadi	2013.14	(Dept. Tender	12.50	12.50	12.50	-	Commissioned
12	Davanagere	Honnali	sasvehalli	Iyanoor	2013.14	(Dept. Tender	12.00	12.00	12.00	-	Commissioned

Sr	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks (Commissioned/ Under Progress/ To be Started/ Tender Stage)
172	Davanagere	Channagiri	Kagathur	Hirehuda (change from Beliganudu)	2016-17	3rd PHASE ADDITIONAL	8.70	0.00	0.00	-	Commissioned
173	Davanagere	Channagiri	Medikere	Mangenehalli (change from Mudigere)	2016-17		8.70	0.00	0.00	-	Commissioned
174	Davanagere	Channagiri	Goppenahalli	Taralubalu Badavane (change from Medikere)	2016-17		8.70	0.00	0.00	-	Commissioned
175	Davanagere	Channagiri	Joldal	Joldal (change from N.Basavanahalli)	2016-17		8.70	0.00	0.00	-	Commissioned
176	Davanagere	Channagiri	Joldal	K.Ganadakatte (change from Durvigere)	2016-17		8.70	0.00	0.00	-	Commissioned
177	Davanagere	Channagiri	Mudigere	Thimmalapura (Change from Medugondanahalli)	2016-17		8.70	0.00	0.00	-	Commissioned
178	Davanagere	Channagiri	Maravanji	Maravanji	2016-17		8.70	0.00	0.00	-	Commissioned
179	Davanagere	Channagiri	Honnebagi	Honnebagi Muslim colony	2016-17		8.70	0.00	0.00	-	Commissioned
180	Davanagere	Channagiri	Kanchiganalu	Kanchiganalu	2016-17		8.70	0.00	0.00	-	Commissioned
181	Davanagere	Channagiri	Ettagi	Ettagi	2016-17		8.70	0.00	0.00	-	Commissioned
182	Davanagere	Channagiri	Kakanur	Kulenur	2016-17		8.70	0.00	0.00	-	Commissioned
183	Davanagere	Channagiri	Lingadahalli	Arishinagatta	2016-17		8.70	0.00	0.00	-	Commissioned
184	Davanagere	Channagiri	Chenneshpur	Chennapur	2016-17		8.70	0.00	0.00	-	Commissioned
185	Davanagere	Channagiri	Hiremalali	N.Chirdoni(Change from Tanigere)	2016-17		8.70	0.00	0.00	-	Commissioned
186	Davanagere	Channagiri	Kempanahalli	Ventateshwara camp	2016-17		8.70	0.00	0.00	-	Commissioned
187	Davanagere	Channagiri	Nuggihalli	Bommanahalli (Change from Kempanahalli)	2016-17		8.70	0.00	0.00	-	Commissioned
188	Davanagere	Channagiri	Nuggihalli	Lingadahalli	2016-17		8.70	0.00	0.00	-	Commissioned
189	Davanagere	Channagiri	Lingadahalli	Somashettyhalli-Siddapura	2016-17		8.70	0.00	0.00	-	Commissioned
190	Davanagere	Channagiri	GK halli	N.Ganadakatte	2016-17		8.70	0.00	0.00	-	Commissioned
191	Davanagere	Channagiri	Kondadahalli	Chikkuda	2016-17		8.70	0.00	0.00	-	Commissioned
192	Davanagere	Channagiri	Maravanji	Maravanji Thanda	2016-17		8.70	0.00	0.00	-	Commissioned
193	Davanagere	Channagiri	Nellihankalu	Nellihankalu	2016-17		8.70	0.00	0.00	-	Commissioned
194	Davanagere	Channagiri	Nellihankalu	Kaggi	2016-17		8.70	0.00	0.00	-	Commissioned
195	Davanagere	Channagiri	Nellihankalu	Chikkasandi	2016-17		8.70	0.00	0.00	-	Commissioned
196	Davanagere	Channagiri	Rajagondanahalli	Mavinahole	2016-17		8.70	0.00	0.00	-	Commissioned
197	Davanagere	Channagiri	Kondadahalli	Nimbapura (change from Gowrapura)	2016-17		8.70	0.00	0.00	-	Commissioned
198	Davanagere	Channagiri	Garag	Honnayanakanahalli(ch ange from Shankaripura)	2016-17		8.70	0.00	0.00	-	Commissioned
199	Davanagere	Channagiri	Maravanji	Medugondanahalli-Upparahatti (Change from Garaga)	2016-17		8.70	0.00	0.00	-	Commissioned
200	Davanagere	Channagiri	Agarbannihatti (	Hosabannihatti (change from Chenneshapura)	2016-17		8.70	0.00	0.00	-	Commissioned
201	Davanagere	Channagiri	Hiremalali	BRT Colony	2016-17		8.70	0.00	0.00	-	Commissioned

Sl.no	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks ( Commissioned/ Under Progress/ To be Started/ Tender Stage)
128	Davanagere	Channagiri	Jakkli	Jakkli (Inplace o f Somlapura	2015-16	PHASE-3	6.74	0.00	0.00	-	Commissioned
129	Davanagere	Channagiri	Basavapattana	Sringarabagu	2015-16		6.74	0.00	0.00	-	Commissioned
130	Davanagere	Channagiri	Tanigere	Tanigere	2015-16		6.74	0.00	0.00	-	Commissioned
131	Davanagere	Channagiri	Thavarekere	Thavarekere	2015-16		6.74	0.00	0.00	-	Commissioned
132	Davanagere	Channagiri	Vaddanalu	Vaddanalu	2015-16		6.74	0.00	0.00	-	Commissioned
133	Davanagere	Channagiri	Chiradoni	Chiradoni	2015-16		7.97	0.00	0.00	-	Commissioned
134	Davanagere	Channagiri	Daginakatte	Daginakatte	2015-16		7.97	0.00	0.00	-	Commissioned
135	Davanagere	Channagiri	Devarahalli	Devarahalli	2015-16		7.97	0.00	0.00	-	Commissioned
136	Davanagere	Channagiri	Karekatte	Karekatte	2015-16		7.97	0.00	0.00	-	Commissioned
137	Davanagere	Channagiri	Kathalgere	Kathalgere	2015-16		7.97	0.00	0.00	-	Commissioned
138	Davanagere	Channagiri	Kerebilachi-1	Kerebilachi-1	2015-16		7.97	0.00	0.00	-	Commissioned
139	Davanagere	Channagiri	Kerebilachi-2	Kerebilachi-2	2015-16		7.97	0.00	0.00	-	Commissioned
140	Davanagere	Channagiri	Nallur-1	Nallur-1	2015-16		7.97	0.00	0.00	-	Commissioned
141	Davanagere	Channagiri	Nallur-2	Nallur-2	2015-16		7.97	0.00	0.00	-	Commissioned
142	Davanagere	Channagiri	Santhebennur-1	Santhebennur-1	2015-16		7.97	0.00	0.00	-	Commissioned
143	Davanagere	Channagiri	Santhebennur-2	Santhebennur-2	2015-16		7.97	0.00	0.00	-	Commissioned
144	Davanagere	Channagiri	Thyavanige	Thyavanige	2015-16		7.97	0.00	0.00	-	Commissioned
145	Davanagere	Channagiri	Nuggihalli	Nitigere thanda	2016-17	SCP/TSP KRIDL	-	-	-	-	Commissioned
146	Davanagere	Channagiri	Nuggihalli	Nuggihalli	2016-17		-	-	-	-	Commissioned
147	Davanagere	Channagiri	Kondadahalli	Kondadahalli	2016-17		-	-	-	-	Commissioned
148	Davanagere	Channagiri	Kakanur	Shivakulenur	2016-17		-	-	-	-	Commissioned
149	Davanagere	Channagiri	Belliganudu	Belliganudu	2016-17		-	-	-	-	Commissioned
150	Davanagere	Channagiri	Mudigere	Mudigere	2016-17		-	-	-	-	Commissioned
151	Davanagere	Channagiri	Medikere	Medikere	2016-17		-	-	-	-	Commissioned
152	Davanagere	Channagiri	Lingadahalli	N. Basavanahalli	2016-17		-	-	-	-	Commissioned
153	Davanagere	Channagiri	Lingadahalli	Agarbannihatti	2016-17		-	-	-	-	Commissioned
154	Davanagere	Channagiri	Ajjihalli	Chikklikere	2016-17		-	-	-	-	Commissioned
155	Davanagere	Channagiri	Thavare Kere	Thavare Kere ( Change Of Work From )Chikkabennur	2016-17		-	-	-	-	Commissioned
156	Davanagere	Channagiri	Bullasagar	Akalikatte	2016-17		-	-	-	-	Commissioned
157	Davanagere	Channagiri	Chenneshpura	Chenneshpura	2016-17		-	-	-	-	Commissioned
158	Davanagere	Channagiri	Chenneshpura	Basavapura	2016-17		-	-	-	-	Commissioned
159	Davanagere	Channagiri	Chenneshpura	Gururajapura	2016-17		-	-	-	-	Commissioned
160	Davanagere	Channagiri	Doddabbigere	Kasthuribanagara	2016-17		-	-	-	-	Commissioned
161	Davanagere	Channagiri	Durvigere	Durvigere	2016-17		-	-	-	-	Commissioned
162	Davanagere	Channagiri	Durvigere	Gowrapura	2016-17		-	-	-	-	Commissioned
163	Davanagere	Channagiri	Durvigere	Shankarapura	2016-17		-	-	-	-	Commissioned
164	Davanagere	Channagiri	Garaga	Garaga	2016-17		-	-	-	-	Commissioned
165	Davanagere	Channagiri	Garaga	Gollahalli	2016-17		-	-	-	-	Commissioned
166	Davanagere	Channagiri	Jodal	Ammanagudda	2016-17		-	-	-	-	Commissioned
167	Davanagere	Channagiri	Santhebennur	Santhebennur	2016-17		-	-	-	-	Commissioned
168	Davanagere	Channagiri	Mudigere	Bussenahalli (change from Nitigere)	2016-17		8.70	0.00	0.00	-	Commissioned
169	Davanagere	Channagiri	Santhebennur	Geddahatti (change from Nuggihalli)	2016-17		8.70	0.00	0.00	-	Commissioned
170	Davanagere	Channagiri	Tanigere	Maradi (change from Kondadahalli)	2016-17		8.70	0.00	0.00	-	Commissioned
171	Davanagere	Channagiri	Tanigere	Bimanere (change from Shivakulenur)	2016-17		8.70	0.00	0.00	-	Commissioned



Sl	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks (Commissioned/ Under Progress/ To be Started/ Tender Stage)
80	Davanagere	Channagiri	Nilogallu	Benakanahalli	2015-16	KRIDL PHASE-2 KIOSK	7.03	7.03	7.03	-	Commissioned
81	Davanagere	Channagiri	Kanivebilachi	Kengapura			7.03	7.03	7.03	-	Commissioned
82	Davanagere	Channagiri	Kabbala	Kashipura			7.03	7.03	7.03	-	Commissioned
83	Davanagere	Channagiri	Kotehal	Sangahalli			7.03	7.03	7.03	-	Commissioned
84	Davanagere	Channagiri	Kotehal	Marabanahalli			7.03	7.03	7.03	-	Commissioned
85	Davanagere	Channagiri	Kanchiganal	Bettakadur			7.03	7.03	7.03	-	Commissioned
86	Davanagere	Channagiri	Doddabbigere	Chikkabigere			5.00	3.24	3.24	-	Commissioned
87	Davanagere	Channagiri	Nellihankalu	Gangagondanahalli			5.00	3.24	3.24	-	Commissioned
88	Davanagere	Channagiri	Belliganudu	Gollarahalli			5.00	3.24	3.24	-	Commissioned
89	Davanagere	Channagiri	Karekatte	Halli Mallapura			10.50	0.00	0.00	-	Commissioned
90	Davanagere	Channagiri	Tavarekere	Mugilhalli			5.00	3.24	3.24	-	Commissioned
91	Davanagere	Channagiri	Rajagondanahalli	Rajagondanahalli Tanda			7.03	3.24	3.24	-	Commissioned
92	Davanagere	Channagiri	Siddanamatha	Topenahalli			5.00	3.24	3.24	-	Commissioned
93	Davanagere	Channagiri	Chikkananguru	Yaragattihalli			5.00	3.24	3.24	-	Commissioned
94	Davanagere	Channagiri	Siddanamatha	Yekkegundi			5.00	3.24	3.24	-	Commissioned
95	Davanagere	Channagiri	Mudigere	Muddenahalli			5.00	3.24	3.24	-	Commissioned
96	Davanagere	Channagiri	Hiremalali	Astapanahalli			5.00	3.24	3.24	-	Commissioned
97	Davanagere	Channagiri	Devarahalli	Ramagondanahalli			7.03	3.24	3.24	-	Commissioned
98	Davanagere	Channagiri	Maravanji	Halakanahalu			5.00	3.24	3.24	-	Commissioned
99	Davanagere	Channagiri	Thippagondanahalli	Laxmisagara			5.00	3.24	3.24	-	Commissioned
100	Davanagere	Channagiri	Kanchiganal	Haralakatta			5.00	3.24	3.24	-	Commissioned
101	Davanagere	Channagiri	Goppenhalli	Penasamudra			5.00	3.24	3.24	-	Commissioned
102	Davanagere	Channagiri	Durvigere	Kodagikere			5.00	3.24	3.24	-	Commissioned
103	Davanagere	Channagiri	Rudrapura	Hosahalli			5.00	3.24	3.24	-	Commissioned
104	Davanagere	Channagiri	Mudigere	Donihalli			5.00	3.24	3.24	-	Commissioned
105	Davanagere	Channagiri	Durvigere	Ubrani		KRIDL PHASE-2 KIOSK	5.00	3.24	3.24	-	Commissioned
106	Davanagere	Channagiri	Maravanji	Jammapura			5.00	3.24	3.24	-	Commissioned
107	Davanagere	Channagiri	Kakanur	Aralikatte			5.00	3.24	3.24	-	Commissioned
108	Davanagere	Channagiri	Ajjihalli	Sunnigere			5.00	3.24	3.24	-	Commissioned
109	Davanagere	Channagiri	Kogaluru	Chikkakogalur			5.00	4.87	4.87	-	Commissioned
110	Davanagere	Channagiri	Honnebagi	Narashettihalli			5.00	4.87	4.87	-	Commissioned
111	Davanagere	Channagiri	Koratikere	Shettihalli			5.00	4.87	4.87	-	Commissioned
112	Davanagere	Channagiri	Medikere	Uppanaikanahalli			5.00	3.24	3.24	-	Commissioned
113	Davanagere	Channagiri	Maravanji	Medugondanahalli			5.00	3.24	3.24	-	Commissioned
114	Davanagere	Channagiri	Thippagondanahalli	Malligere			5.00	4.87	4.87	-	Commissioned
115	Davanagere	Channagiri	Ittigi	Mantraghatta			5.00	4.87	4.87	-	Commissioned
116	Davanagere	Channagiri	Kamsagara	Sagarapet			5.00	4.87	4.87	-	Commissioned
117	Davanagere	Channagiri	Kakanur	Dodderikatte			5.00	4.87	4.87	-	Commissioned
118	Davanagere	Channagiri	Kempanahalli	Eraganahalli			7.03	3.24	3.24	-	Commissioned
119	Davanagere	Channagiri	Belalagere	Chikkakunubarahalli		KRIDL PHASE-2 KIOSK	6.74	0.00	0.00	-	Commissioned
120	Davanagere	Channagiri	Belalagere	Belalagere			6.74	0.00	0.00	-	Commissioned
121	Davanagere	Channagiri	Doddabbigere	Doddabbigere	2015-16		6.74	0.00	0.00	-	Commissioned
122	Davanagere	Channagiri	Hodigere	Hodigere	2015-16		6.74	0.00	0.00	-	Commissioned
123	Davanagere	Channagiri	Honnebagi	Honnebagi	2015-16		6.74	0.00	0.00	-	Commissioned
124	Davanagere	Channagiri	Hirekogalur	Kogaloor	2015-16		6.74	0.00	0.00	-	Commissioned
125	Davanagere	Channagiri	Malahalu	Navilehalu	2015-16		6.74	0.00	0.00	-	Commissioned
126	Davanagere	Channagiri	Navilehalu	Navilehalu	2015-16		6.74	0.00	0.00	-	Commissioned
127	Davanagere	Channagiri	Pandomatti	Pandomatti	2015-16		6.74	0.00	0.00	-	Commissioned

Sl.no	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks ( Commissioned/ Under Progress/ To be Started/ Tender Stage)
37	Davanagere	Channagiri	Rajagondanahalli	Ganduganhanklu	2017-18	Department tender - Esavyasa technologies Pvt Ltd	12.00	9.63	9.63	-	Commissioned
38	Davanagere	Channagiri	Rajagondanahalli	Dandigenahalli			12.00	5.79	5.79	-	Commissioned
39	Davanagere	Channagiri	Haronahalli	Shivajinagara			12.00	7.04	7.04	-	Commissioned
40	Davanagere	Channagiri	Haronahalli	Hanumantnagara			12.00	6.96	6.96	-	Commissioned
41	Davanagere	Channagiri	Garaga	Rangapura tanda			12.00	7.17	7.17	-	Commissioned
42	Davanagere	Channagiri	Tavarekere	Masanikere			12.00	7.18	7.18	-	Commissioned
43	Davanagere	Channagiri	Tavarekere	Gondihosalli			12.00	9.63	9.63	-	Commissioned
44	Davanagere	Channagiri	Malahal	Malahal gollarahatti			12.00	9.49	9.49	-	Commissioned
45	Davanagere	Channagiri	Thippagondanahalli	T. Gollarahatti		Department tender - Esavyasa technologies Pvt Ltd	12.00	5.78	5.78	-	Commissioned
46	Davanagere	Channagiri	Thippagondanahalli	Gandhinagara			12.00	5.78	5.78	-	Commissioned
47	Davanagere	Channagiri	Thippagondanahalli	Diggenahalli			12.00	7.04	7.04	-	Commissioned
48	Davanagere	Channagiri	Nuggihalli	Neetigere Tanda			12.00	9.59	9.59	-	Commissioned
49	Davanagere	Channagiri	Channeshapura	Madenahalli			12.00	5.85	5.85	-	Commissioned
50	Davanagere	Channagiri	Channeshapura	Channenahalli			12.00	5.88	5.88	-	Commissioned
51	Davanagere	Channagiri	Channeshapura	Srinivasapura			12.00	7.17	7.17	-	Commissioned
52	Davanagere	Channagiri	Kagathur	Hireuda tanda			12.00	7.03	7.03	-	Commissioned
53	Davanagere	Channagiri	Kerebilachi	K. Hosuru			12.00	7.20	7.20	-	Commissioned
54	Davanagere	Channagiri	Durvigere	Veerapura			12.00	7.04	7.04	-	Commissioned
55	Davanagere	Channagiri	Durvigere	Kodagikere camp			12.00	5.78	5.78	-	Commissioned
56	Davanagere	Channagiri	Ittige	Anapura			12.00	7.07	7.07	-	Commissioned
57	Davanagere	Channagiri	Hodigere	Hodigere			12.00	9.62	9.62	-	Commissioned
58	Davanagere	Channagiri	Koratikere	Laxmisagara			12.00	7.17	7.17	-	Commissioned
59	Davanagere	Channagiri	Somalapura	Somalapura tanda			12.00	6.34	6.34	-	Commissioned
60	Davanagere	Channagiri	Santhebennur	SBR COLONY			12.00	7.11	7.11	-	Commissioned
61	Davanagere	Channagiri	Somalapura	Somalapura		Department tender - Esavyasa technologies Pvt Ltd	12.00	9.60	0.00	9.60	Cabin Installed Balance Work Under Progress
62	Davanagere	Channagiri	Rudrapura	Hosanagara			12.00	9.60	0.00	9.60	Cabin Installed Balance Work Under Progress
63	Davanagere	Channagiri	Daginakatte	Yalodahalli			12.00	9.60	0.00	9.60	Cabin Installed Balance Work Under Progress
64	Davanagere	Channagiri	Kempanhalli	Eraganahalli Gomai			12.00	9.60	0.00	9.60	Basement under progress
65	Davanagere	Channagiri	Hiremalali	Mellanayakanakatte	2015-16	KRIDL PHASE-1	7.03	7.03	7.03	-	Commissioned
66	Davanagere	Channagiri	Hiremalali	Thiliniurkatte			7.03	7.03	7.03	-	Commissioned
67	Davanagere	Channagiri	Jodal	Sarathi			7.03	5.00	5.00	-	Commissioned
68	Davanagere	Channagiri	Haronahalli	Yarehalli (Siddanamata)			7.03	8.64	8.64	-	Commissioned
69	Davanagere	Channagiri	Maravanji	Beedugondanahalli			7.03	7.03	7.03	-	Commissioned
70	Davanagere	Channagiri	Bullasagara	Bullasagara			7.03	7.03	7.03	-	Commissioned
71	Davanagere	Channagiri	Bullasagara	Hatti			7.03	7.03	7.03	-	Commissioned
72	Davanagere	Channagiri	Mudigere	Billahalli			7.03	7.03	7.03	-	Commissioned
73	Davanagere	Channagiri	Mallapura	Alur			7.03	7.03	7.03	-	Commissioned
74	Davanagere	Channagiri	Koratigere	Koratigere			7.03	7.03	7.03	-	Commissioned
75	Davanagere	Channagiri	Vadnal	Bannihatti			7.03	7.03	7.03	-	Commissioned
76	Davanagere	Channagiri	Hebbalagere	Benkikere			7.03	7.03	7.03	-	Commissioned
77	Davanagere	Channagiri	Rajagondanahalli	Rajagondanahalli			7.03	5.00	5.00	-	Commissioned
78	Davanagere	Channagiri	Kempanahalli	Kempanahalli			7.03	5.00	5.00	-	Commissioned
79	Davanagere	Channagiri	Kagathur	Kagathur			7.03	7.03	7.03	-	Commissioned

ಅನುಬಂಧ-2  
ಚುಕ್ಕೆ ರಹಿತ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 517

Sl.no	District \ Division	Taluk	Grama Panchayat	Village/ Habitation	Approved Year	Agency (Dept. Tender / KRIDL/ Co opr / Others)	Estimate Cost	Release	Expenditure as on 30.06.2019	Balance Amount With Division	Remarks ( Commissioned/ Under Progress/ To be Started/ Tender Stage)
1	2	3	4	5	6	7	8.00	9.00	10.00	11	12

**Channagiri Taluk**

1	Davanagere	Channagiri	Nalkudure	Nalkudure	2013-14	Department tender-Hitech sweet water	13.45	13.45	13.45	-	Commissioned
2	Davanagere	Channagiri	Nalkudure	Ashoknagara Camp.			12.00	12.00	12.00	-	Commissioned
3	Davanagere	Channagiri	Nalkudure	Nalkudure gomala			12.00	12.00	12.00	-	Commissioned
4	Davanagere	Channagiri	Hebbalagere	Hebbalagere			12.50	12.50	12.50	-	Commissioned
5	Davanagere	Channagiri	Navilehal	Doddagatta			13.45	13.45	13.45	-	Commissioned
6	Davanagere	Channagiri	Kariganur	Arehalli			12.50	12.50	12.50	-	Commissioned
7	Davanagere	Channagiri	Hosakere (Basavapattana)	Hosakere (Basavapattana)			12.00	12.00	12.00	-	Commissioned
8	Davanagere	Channagiri	Ajjihalli	Ajjihalli	2015-16	Department tender - Hi-tech sweet water Pvt Ltd	9.00	5.47	5.47	-	Commissioned
9	Davanagere	Channagiri	Channeshapura	Mavinakatte			8.50	8.50	8.50	-	Commissioned
10	Davanagere	Channagiri	Chikkagangur	Chikkagangur			9.00	8.84	8.84	-	Commissioned
11	Davanagere	Channagiri	Chikkagangur	Hiregangur			8.50	8.65	8.65	-	Commissioned
12	Davanagere	Channagiri	Devarahalli	V.Ramenahalli			8.50	8.64	8.64	-	Commissioned
13	Davanagere	Channagiri	Goppenahalli	Goppenahalli			9.00	5.19	5.19	-	Commissioned
14	Davanagere	Channagiri	Haronahalli	Haronahalli			8.50	6.14	6.14	-	Commissioned
15	Davanagere	Channagiri	Haronahalli	Yerehalli			8.50	6.14	6.14	-	Commissioned
16	Davanagere	Channagiri	Honnebagi	Machanayakanahalli			8.50	6.64	6.64	-	Commissioned
17	Davanagere	Channagiri	Mallapura	Mallapura			9.00	8.83	8.83	-	Commissioned
18	Davanagere	Channagiri	Thippagondanahalli	Thippagondanahalli			8.50	5.00	5.00	-	Commissioned
19	Davanagere	Channagiri	Kamsagara	Kamsagara			8.50	6.14	6.14	-	Commissioned
20	Davanagere	Channagiri	Nilogal	Kanchugaranahalli			8.50	8.65	8.65	-	Commissioned
21	Davanagere	Channagiri	Rudrapura	Rudrapura			9.00	8.83	8.83	-	Commissioned
22	Davanagere	Channagiri	Belliganudu	Somnal	2015-16	Department tender - Esavyasa technologies Pvt Ltd	12.00	6.34	6.34	-	Commissioned
23	Davanagere	Channagiri	Nellihankalu	Manamtti			12.00	7.07	7.07	-	Commissioned
24	Davanagere	Channagiri	Nellihankalu	Chikamalali			12.00	5.78	5.78	-	Commissioned
25	Davanagere	Channagiri	Nellihankalu	Hanumalapura			12.00	5.77	5.77	-	Commissioned
26	Davanagere	Channagiri	Nellihankalu	Malleshwara Camp			12.00	7.05	7.05	-	Commissioned
27	Davanagere	Channagiri	Siddanamata	S.Komaranahalli			12.00	6.81	6.81	-	Commissioned
28	Davanagere	Channagiri	Siddanamata	Kallenahalli			12.00	7.18	7.18	-	Commissioned
29	Davanagere	Channagiri	Siddanamata	Nagenahalli			12.00	6.71	6.71	-	Commissioned
30	Davanagere	Channagiri	Vaddanal	V komaranahalli			12.00	9.60	0.00	9.60	Cabin Installed Balance Work Under Progress
31	Davanagere	Channagiri	Vaddanal	Vaddanal			12.00	9.60	0.00	9.60	Cabin Installed Balance Work Under Progress
32	Davanagere	Channagiri	Kanchiganahal	Mahadevapura			12.00	5.78	5.78	-	Commissioned
33	Davanagere	Channagiri	Joladal	Hosuru			12.00	6.88	6.88	-	Commissioned
34	Davanagere	Channagiri	Lingadahalli	Basavarajapura			12.00	9.60	0.22	9.38	Cabin Installed Balance Work Under Progress
35	Davanagere	Channagiri	Lingadahalli	Somshettihalli			12.00	6.34	6.34	-	Commissioned
36	Davanagere	Channagiri	Rajagondanahalli	Roppadahatti			12.00	7.04	7.04	-	Commissioned